

# **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

**DSL - AMRB No. 93-M03**

## **FINAL REPORT**

**Several Counties in Northeast Montana**



**November 26th, 1993**

**SPECTRUM ENGINEERING**


**Billings, Montana**



**FINAL REPORT**

**1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT**

**DSL - AMRB No. 93-M03**



~~STATE DOCUMENTS COLLECTION~~

JAN 20 1994

MONTANA STATE LIBRARY  
1515 E. 6th AVE.  
HELENA, MONTANA 59620

**RECEIVED**

NOV 29 1993

**STATE LANDS**

## **FINAL REPORT**

### **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

DSL - AMRB No. 93-M03

#### **Sites Located in Northeastern Montana**

Black Diamond North Mine  
North Wibaux  
Mullendore  
Johnson Hill  
Schmidt Site  
Ahren  
Seven Sisters  
Canyon Creek  
Bemer  
Antelope II  
Meyer  
Raymond  
Nikolaisen  
Whitetail Creek  
Nay-Butler

November 26th, 1993

**Spectrum Engineering  
1413 4th Avenue North  
Billings, MT 59101**



## TABLE OF CONTENTS

1.	INTRODUCTION . . . . .	1
1.1	Project Description . . . . .	1
1.1.1	Location and Access . . . . .	1
1.1.2	Land Ownership . . . . .	5
1.1.3	History . . . . .	8
1.2	Project Objectives/Site Problems . . . . .	8
1.2.1	Black Diamond North Mine . . . . .	8
1.2.2	North Wibaux . . . . .	8
1.2.3	Mullendore . . . . .	8
1.2.4	Johnson Hill . . . . .	9
1.2.5	Schmidt . . . . .	9
1.2.6	Ahren . . . . .	9
1.2.7	Seven Sisters . . . . .	9
1.2.8	Canyon Creek . . . . .	9
1.2.9	Bemer . . . . .	9
1.2.10	Antelope II . . . . .	10
1.2.11	Meyer . . . . .	10
1.2.12	Raymond . . . . .	10
1.2.13	Nikolaisen . . . . .	10
1.2.14	Whitetail Creek . . . . .	10
1.2.15	Nay-Butler . . . . .	11
2.	RESPONSIBLE PARTIES . . . . .	11
2.1	Contractor . . . . .	11
2.2	Reclamation and Engineering Plan . . . . .	11
2.3	Quality Control Inspection . . . . .	11
2.4	AMRB Coordination . . . . .	11
3.	CHRONOLOGICAL LISTING OF EVENTS . . . . .	12
3.1	Pre-Bid Conference . . . . .	12
3.2	Bid Date . . . . .	12
3.3	Three Lowest Bids . . . . .	12
3.4	Contract Award/Notice of Award/Notice to Proceed . . . . .	12
3.5	Construction Start-up . . . . .	12
3.6	Change Orders . . . . .	12
3.7	Work Stoppages . . . . .	13
3.8	Requests for Payment . . . . .	13
3.9	Substantial Completion . . . . .	13
3.10	Final Completion and Approval . . . . .	13
3.11	Final Payment . . . . .	13
4.	CONSTRUCTION . . . . .	13
4.1	Description of Project Plan . . . . .	13
4.2	Major Equipment List . . . . .	14
4.3	Contractor Employees . . . . .	14
4.4	Construction Activities . . . . .	14
4.5	Quantities Used . . . . .	15

Digitized by the Internet Archive  
in 2014

<https://archive.org/details/1993northeastern1993spec>

5.	PAYMENT REQUESTS .....	15
5.1	Pay Request .....	15
5.2	Cost per Site .....	16
5.3	Total Project Cost .....	16
6.	PROJECT SUMMARY .....	16
6.1	Summary of Project .....	16
6.2	Site Condition after Completion .....	17
6.3	Maintenance or Follow-up .....	17
6.4	Bid Package (Construction) Drawings .....	17
6.5	As-Built Drawings .....	17
7.	COMMENTS/SUGGESTIONS .....	17
8.	PHOTOGRAPHS/SLIDES .....	17
8.1	Listing .....	17
8.2	Photo Location Map .....	18
8.3	Photos/Slides .....	18

C

C

C

# 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

## 1. INTRODUCTION

### 1.1 Project Description

The 1993 Northeastern MT Coal Maintenance Project consists of 15 project sites located in northeastern Montana from Wibaux in the southeastern part of Montana to Plentywood in the northeastern part of Montana. These sites are found in Wibaux, Dawson, Richland, Sheridan and Daniels Counties. All of these sites were previously reclaimed under the abandoned mine program and had failed in one way or another. The need for this project was to protect human health and safety caused by subsidence and dangerous openings.

The work consisted of salvaging and replacing topsoil; closing mine adits and shafts; backfilling subsidence; regrading erosional areas; neutralizing coal slack; and revegetating disturbed areas. The Contractor was also required to secure a MPDES Storm Water Discharge Permit to cover all sites.

#### 1.1.1 Location and Access

##### Black Diamond North Mine Site.

The Black Diamond North Mine Site is located in the SE $\frac{1}{4}$  Section 10, T13N, R60E in Wibaux County. The latitude is 46° 53.58' and the longitude is 104° 06.38'. The site is found on the 7 ½ minute USGS quadrangle named Beach West.

The site is situated about 7.5 miles southeast of the town of Wibaux. Access is by proceeding south from Wibaux on State Highway 7 (FAP 27) for approximately 4.2 miles. Turn left and head east on a graveled county road for 4.5 miles, then turn right (south) onto a dirt and gravel road. The mine site is 1.5 miles along this road, on the right (west) side.

##### North Wibaux Site.

The North Wibaux Site is located in the SE $\frac{1}{4}$ NE $\frac{1}{4}$  Section 13, T15N, R59E in Wibaux County. The latitude is 47° 03.32' and the longitude is 104° 10.62'. The site is found on the 7 ½ minute USGS quadrangle named Odland Dam SW.

The site is approximately 5 miles due north of the town of Wibaux. Drive north from Wibaux on paved Highway FAS 261 for a distance of 4 miles until you reach Mile Post 4. Approximately ¼ mile past M.P. 4 turn right off the paved highway onto a gravel road and head east for 0.6 miles. Turn left (north) and proceed about ¼ mile to a gate on the left (west) side of the road. Follow an access trail a short distance to the mine site.

(C)

(C)

L

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

### Mullendore Site.

The Mullendore Site is located in the NE $\frac{1}{4}$ SW $\frac{1}{4}$  Section 30, T16N, R57E in Dawson County. The latitude is 47° 06.81' and the longitude is 104° 33.13'. The site is found on the 7 ½ minute USGS quadrangle named Allard.

It is approximately 7 miles east of Glendive. Access is by taking Interstate 94 east out of Glendive and traveling about 8 miles to the Griffith Creek Exit. Exit Interstate 94 and travel back to the west along the frontage road for approximately 1½ miles (crossing a flowing stream) before the road turns right (north) away from the Interstate. Follow this access road as it travels along Griffith Creek for approximately 1¼ miles. The road goes through 2 gates and comes to a stock pond and Area #1. Area No. 2 is accessible by a secondary road turning right and crossing the stock dam and proceeding up the hill.

### Johnson Hill Site.

The Johnson Hill Site is located in the SE $\frac{1}{4}$ NE $\frac{1}{4}$  Section 31, T20N, R54E in Dawson County. The latitude is 47° 26.91' and the longitude is 104° 52.50'. The site is found on the 7 ½ minute USGS quadrangles named Bloomfield and Red Top.

It is approximately 25 miles north-northwest of Glendive. The site can be reached by traveling north from Glendive on paved Highway FAS 254 for 26 miles to the town of Bloomfield, and continuing north on FAS 254 past Bloomfield for 4 more miles. At this point turn right (east) off the paved road onto a graveled road for a distance of two miles. Turn right (south) again and travel 1½ miles further to the site.

### Schmidt Site.

The Schmidt Site is located in the SW $\frac{1}{4}$ NW $\frac{1}{4}$  Section 34, T21N, R54E in Dawson County. The latitude is 47° 31.75' and the longitude is 104° 54.42'. The site is found on the 7 ½ minute USGS quadrangle named Clay Buttes.

It lies about 10½ miles to the southeast of Richey. Richey is between the towns of Circle and Sidney on State Highway 200. Access to the Schmidt Site is by proceeding southeast out of Richey on paved Highway FAS 254 for 11 miles. The site is about 400 feet on the left (east) side of the road.

### Ahren Site.

The Ahren Site is located in the NW $\frac{1}{4}$ NW $\frac{1}{4}$  Section 26 and the NE $\frac{1}{4}$ NE $\frac{1}{4}$  Section 27, T23N, R53E in Richland County. The latitude is 47° 43.86' and the longitude is 104° 53.54'. The site is found on the 7 ½ minute USGS quadrangle named Kuester Lake.

## Books Received

in the field of democracy and political development. The journal also welcomes articles on topics such as comparative politics, international relations, and political theory. It is particularly interested in articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy. The journal also welcomes articles that examine the relationship between political institutions and the political process, and that analyze the impact of political institutions on the development of democracy.

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

It is between Richey and Lambert along Redwater Creek. Access is from State Highway 200, 9½ miles east of Richey and approximately 4 miles west of Enid. Turn off Highway 200 onto a graveled road and travel north for just over ½ mile to a fork in the road. Turn left (west) and go approximately 1 ¾ miles to a trail on the right side of the road. Follow this trail north about ½ mile to the site. You will cross Redwater Creek about 200 yards before the site.

### **Seven Sisters Site.**

The Seven Sisters Site is located in the NW¼SW¼ Section 21, T21N, R58E in Richland County. The latitude is 47° 33.81' and the longitude is 104° 17.47'. The site is found on the 7 ½ minute USGS quadrangle named Crane.

It is 12 miles southwest of Sidney, just west of Highway 16 between Glendive and Sidney. Access is by proceeding southwest on State Highway 16 for 12 miles to a turnoff approximately one mile south of Crane. Turn right off the highway and follow a road west approximately ½ mile across the main canal and then along a trail about ¼ mile to the mine site.

### **Canyon Creek Site.**

The Canyon Creek Site is located in the NW¼SW¼ Section 17, T21N, R59E in Richland County. The latitude is 47° 34.70' and the longitude is 104° 11.21'. The site is found on the 7 ½ minute USGS quadrangle named Piche.

It is situated 9½ miles south of Sidney, 3½ miles east of Crane. Access is by taking State Highway 23 east out of Sidney for 2½ miles to the junction of Highway FAS 261. Turn right onto FAS 261 and travel south 3½ miles. Turn right onto a gravel road which will take you west one mile, south one mile, west again for one mile, south again for one mile, and at a corner where the main road again turns to the west, leave this road and turn south onto a dirt road. Travel a little over ½ mile to the mine site.

### **Bemer Site.**

The Bemer Site is located in the S½ Section 18, T27N, R56E in Richland County. The latitude is 48° 05.50' and the longitude is 104° 32.10'. The site is found on the 7 ½ minute USGS quadrangle named Dugout Creek.

It is south of the town of Culbertson about 3½ miles. The Bemer Mine Site can be reached by taking State Highway 16 south of Culbertson for about 4 miles. Turn right off the highway onto a county road and travel west 2 ¾ miles. The mine access road turns left (south) from the county road and takes you one mile to the mine site.

C

C

C

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **Antelope II Site.**

The Antelope II Site is located in the SE $\frac{1}{4}$ SE $\frac{1}{4}$  Section 16, T34N, R55E in Sheridan County. The latitude is 48° 41.60' and the longitude is 104° 31.00'. The site is found on the 7 ½ minute USGS quadrangle named Shippe Canyon.

It is situated 5½ miles south-southeast of Plentywood. Take State Highway 16 south out of Plentywood for just over 5½ miles. Turn right onto a county road and travel west for 1½ miles where the road turns and heads southwest. Continue for 1½ miles more, and the mine site can be found just to the right (north) of the road.

### **Meyer Site.**

The Meyer Site is located in the NE $\frac{1}{4}$  Section 5, T35N, R58E in Sheridan County. The latitude is 48° 49.30' and the longitude is 104° 08.95'. The site is found on the 7 ½ minute USGS quadrangle named Tadpole Lake.

It lies 6 miles southwest of Westby, which is on the Montana/North Dakota state line. After traveling 4 miles west on State Highway 5 from Westby, turn left (south) onto a graveled county road. Go 2¼ miles, then turn right (west) and follow the road for just over ¼ mile. Turn left and go south on an oil well access road for 1/8 mile to mine site.

### **Raymond Site.**

The Raymond Site is located in the W $\frac{1}{2}$  Section 6, T36N, R55E in Sheridan County. The latitude is 48° 53.80' and the longitude is 104° 34.40'. The site is found on the 7 ½ minute USGS quadrangle named Raymond.

It is situated 2 miles north of the town of Raymond and 6½ miles south of the Canadian border just east of State Highway 16. Drive north out of Raymond for 2 miles and the site is accessible across a plowed field. The site is 3/4 mile north of the owners house.

### **Nikolaisen Site.**

The Nikolaisen Site is located in the SE $\frac{1}{4}$ SW $\frac{1}{4}$  Section 10, T35N, R55E in Sheridan County. The latitude is 48° 47.76' and the longitude is 104° 30.40'. The site is found on the 7 ½ minute USGS quadrangle named Plentywood.

It is situated 2½ miles northeast of Plentywood. Drive northeast out of Plentywood toward the Sher-Wood Airport. Proceed past the airport turnoff and travel north for ½ mile, and then proceed east 3/4 mile until the road turns north. Leave the main road and continue east-northeast for ½ mile to the project site.

THE TELEGRAPH

The telegraph was first used in the American Civil War in 1861, and by 1865 it had become the chief means of communication between the Union and the Confederacy.

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

TELEGRAPHIC MESSAGES

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

THE TELEGRAPH

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

THE TELEGRAPH

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

THE TELEGRAPH

The telegraph was used to send messages over long distances, and it was also used to receive messages from other parts of the country. It was used to send messages to the military, to the government, and to the public.

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

### Whitetail Creek Site.

The Whitetail Creek Site is located in the SE $\frac{1}{4}$  Section 24, T36N, R50E in Daniels County. The latitude is 48° 51.58' and the longitude is 105° 06.75'. The site is found on the 7 ½ minute USGS quadrangle named Navajo.

It is 5 miles northeast of Flaxville. Take the Highway 511 north out of Flaxville heading towards Whitetail. Proceed 3.5 miles north and then turn right and head east 3 miles. The road turns north after 3 miles. Proceed ¼ mile north and turn left (west) and proceed ¼ mile to the project site.

### Nay-Butler Site.

The Nay-Butler Site is located in the SE $\frac{1}{4}$ SE $\frac{1}{4}$  Section 20, T36N, R47E in Daniels County. The latitude is 48° 51.30' and the longitude is 105° 35.20'. The site is found on the 7 ½ minute USGS quadrangle named Four Buttes.

It is 8½ miles northeast of Scobey and 3 miles north of Four Buttes. Take Highway FAS 248 west out of Scobey for 8½ miles to Four Buttes. Turn right and proceed north on the county road for 3 miles. Turn right again and head east for approximately 3/4 mile where road will turn left (north) for ¼ mile and then right. Proceed about ¼ mile and the site is on the right or south side of the road.

The reader is referred to the Site and Vicinity Maps shown on the Site Plan sheets for further description of the access to the sites. No 8 ½ x 11 inch site access maps were prepared for these sites.

#### **1.1.2 Land Ownership**

The land ownership is shown in the following table from Section I of the bid package.

<u>SITE NAME</u>	<u>LOCATION</u>	<u>LANDOWNER/CONTACT</u>
<b><u>WIBAUX COUNTY</u></b>		
Black Diamond North Mine	NE $\frac{1}{4}$ SE $\frac{1}{4}$ Section 10, T13N, R60E	Earl Smith Rural Route 198 Wibaux, MT 59353 406-795-2554
North Wibaux Site	SE $\frac{1}{4}$ NE $\frac{1}{4}$ Section 13, T15N, R59E	Mrs. Lanny Peters 708 1st Avenue South Wibaux, MT 59353 406-795-8119

## “我就是我，是颜色不一样的烟火”

——读《我就是我》有感

“我就是我，是颜色不一样的烟火”。这是电影《我就是我》的片头曲。这部电影讲述的是一个关于梦想、关于坚持的故事。

电影中，主人公是一个名叫“我”的小男孩，他热爱画画，但他的画作却常常被老师批评。尽管如此，他还是坚持自己的梦想，努力地练习画画。

在一次比赛中，他画的一幅画被选为比赛的海报，这让他感到非常自豪。但是，当他看到其他参赛者的画作时，他发现自己的画作并不如他们那么出色。

于是，他开始对自己的画作进行修改，希望让它看起来更出色。然而，他的修改并没有得到老师的认可，反而引起了老师的不满。面对老师的批评，他没有放弃，而是继续坚持自己的梦想。

最终，在一次比赛中，他的画作获得了第一名。他终于实现了自己的梦想，成为了一名优秀的画家。这个故事告诉我们，只要坚持自己的梦想，就一定能够实现。

这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

“我就是我，是颜色不一样的烟火”。这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

“我就是我，是颜色不一样的烟火”。这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

“我就是我，是颜色不一样的烟火”。这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

“我就是我，是颜色不一样的烟火”。这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

“我就是我，是颜色不一样的烟火”。这部电影让我深深地感受到了坚持的力量。无论遇到什么困难，只要我们坚持自己的梦想，就一定能够实现。我相信，只要我们坚持不懈，就一定能够实现自己的梦想。

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

### DAWSON COUNTY

Mullendore	NE $\frac{1}{4}$ SW $\frac{1}{4}$ Section 30, T16N, R57E	Donald D. Mullendore 323 Clough St. Glendive, MT 59330 406-365-5314
Johnson Hill Site	SE $\frac{1}{4}$ NE $\frac{1}{4}$ Section 31, T20N, R54E	Lloyd & Kathryn Hostetler 522 Road 524 Bloomfield, MT 59315 406-583-7758
Schmidt Site	SW $\frac{1}{4}$ NW $\frac{1}{4}$ Section 34, T21N, R54E	Warren Schwartz Box 1002 Wolf Point, MT 59201 406-653-1168

### RICHLAND COUNTY

Seven Sisters	NW $\frac{1}{4}$ SW $\frac{1}{4}$ Section 21, T21N, R58E	Ed Clemmer Rural Route Crane, MT 59217
Ahren Mine	NW $\frac{1}{4}$ NW $\frac{1}{4}$ Section 26, T23N, R53E	Rhines Farming Corp. Harold Rhines P.O. Box 19 Sidney, MT 59270 406-774-3465 or 482-3750
	NE $\frac{1}{4}$ NE $\frac{1}{4}$ Section 27, T23N, R53E	Tim Bouchard Route 2, Box 2366 Sidney, MT 59270 406-482-4125
Canyon Creek Site	NW $\frac{1}{4}$ SW $\frac{1}{4}$ Section 17, T21N, R59E	Tod V. & Susan L. Gorder Box 4054 Skaar Route Sidney, MT 59270 406-482-2254
Bemer Site	NE $\frac{1}{4}$ NE $\frac{1}{4}$ SW $\frac{1}{4}$ Section 18, T27N, R56E	Howard & Julie Bemer (NE $\frac{1}{4}$ SW $\frac{1}{4}$ , Section 18) Box 1596 Poplar, MT 59255 406-768-3601

1998 RELEASE UNDER E.O. 14176



# 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

## SHERIDAN COUNTY

Antelope II Site	SE $\frac{1}{4}$ SE $\frac{1}{4}$ Section 16, T34N, R55E	State of Montana Department of State Lands Attn: Jeff Hagener 1625 11th Avenue Helena, MT 59620 406-444-2074
Meyer Mine	NW $\frac{1}{4}$ NE $\frac{1}{4}$ Section 5, T35N, R58E	James Cybulski (Lessee) RR 1, Box 1130 Plentywood, MT 59254 406-286-5615
Raymond Mine	SW $\frac{1}{4}$ NW $\frac{1}{4}$ Section 6, T36N, R55E	John & Marilyn Shoal Box 235 Columbia Falls, MT 59912
Nikolaisen Site	SE $\frac{1}{4}$ SW $\frac{1}{4}$ Section 10, T35N, R55E	Donald Shoal (Contact) 518 Glenwood Plentywood, MT 59254 406-765-1475
		Myrlen Paulson Box 122 Raymond, MT 59256 406-895-2523
		Maretta Ramirez 7508 E. McKnight Scottsdale, AZ 85251 Unlisted Phone Number
		Lucille C. King Stewart 15 Ash Drive Wayburn, Sask. S4H0R9 306-842-8141



# 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

## DANIELS COUNTY

Whitetail Creek Site	W½SE¼ Section 24, T36N, R50E	Mr. Larry Meyers (S½SE¼ & NW½SE¼) Rural Route 1 Flaxville, MT 59222 406-779-3637
Nay-Butler Site	SE½SE¼ Section 20, T36N, R47E	Tade Inc. Marvin Tade-President Rural Route Scobey, MT 59263 406-783-5514

### **1.1.3 History**

The history (if any existed) on each of these projects is found with the original bid packages and final reports for these projects. No history is repeated herein.

### **1.2 Project Objectives/Site Problems**

This project was needed to protect health and safety caused by subsidence holes and dangerous openings which have reopened since the original AMRB work at each site was completed. The site problems are described below:

#### **1.2.1 Black Diamond North Mine**

Two subsidence holes (17'x 8'x 6' and 7' x 7½ x 2') require backfilling with adjacent borrow material. All disturbed areas will be revegetated.

#### **1.2.2 North Wibaux**

Two subsidence holes (11' x 13' x 5'd and 14' x 17' x 5'd) require backfilling with borrow from the coal slack pile. Then the backfilled subsidence holes and coal slack area are to be neutralized with lime. The cover soil will be respread over the subsidence holes and borrow area to a depth of 3 inches. All disturbed areas will be revegetated.

#### **1.2.3 Mullendore**

Thirteen 13 subsidence holes need to be backfilled with borrow from the designated borrow area. Prior to the backfill operation, 6 inches of cover soil will be salvaged and temporarily stockpiled from the borrow area. After sufficient borrow has been secured, the borrow area will be retopsoiled. Then all backfilled areas, the borrow area and all other disturbed areas will be graded and fertilized, seeded and mulched.



## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **1.2.4 Johnson Hill**

The goal is to repair some erosional channels, neutralize and cover coal slack areas with topsoil, and revegetate.

Two coal slack areas (150' x 150' and 50' x 120') will be neutralized with lime. The coal slack areas will then be covered with 3 inches of topsoil from the borrow area. The borrow area, coal slack areas and erosional channel regrade areas will then be revegetated.

### **1.2.5 Schmidt**

A subsided airshaft requires backfilling. The hole is 7' x 11' x 4'd with a smaller 1' x 2' hole in the bottom. Adjacent borrow material will be used as fill. All disturbed areas will be revegetated.

### **1.2.6 Ahren**

Adjacent borrow material will be used to backfill four subsidence holes (6' x 4' x 4'd, 3' x 3' x 8'd, 5' x 6' x 4'd, and 6' x 8' x 10'd). The disturbed areas (borrow area, backfilled subsidence holes and all other disturbance) will be revegetated.

### **1.2.7 Seven Sisters**

The work is to collapse a roof over an inclined opening, backfill the remaining hole, and then revegetate.

First, the Contractor will develop an access route as necessary to access the inclined opening. The work is to collapse the roof over the opening for a distance of 15 feet, then backfill the hole with borrow from the coal slack area. Both the backfilled area and the coal slack borrow area will be neutralized with lime. Then revegetate the borrow area, access route, backfilled area, and all other disturbed areas.

### **1.2.8 Canyon Creek**

Three subsidence holes (12' x 14' x 7'd, 5' x 8' x 5'd, 5' x 3' x 5'd plus undercuts) require backfilling with adjacent borrow material. All disturbed areas will be revegetated.

### **1.2.9 Bemer**

One mine adit (4' x 10' x 30'+ long) has reopened and will be backfilled with adjacent borrow material. The backfilled adit, borrow area and other disturbed areas will be revegetated.

101 November 2002

the same time, the government has been unable to reduce its budget deficit, which has increased from 3.2% of GDP in 1996 to 5.7% in 2000.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

Source: EIU (2001).

Given the large fiscal deficit, the government has had to rely heavily on external financing to finance its budget deficit. This has led to a significant increase in foreign debt, which has risen from 10.5% of GDP in 1996 to 20.5% in 2000.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

Source: EIU (2001).

Given the large fiscal deficit, the government has had to rely heavily on external financing to finance its budget deficit. This has led to a significant increase in foreign debt, which has risen from 10.5% of GDP in 1996 to 20.5% in 2000.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable. The budget deficit is projected to decline to 4.7% of GDP by 2003, but this is still well above the 2.5% of GDP that is considered sustainable.

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **1.2.10 Antelope II**

The work includes regrading numerous erosional channels (60' x 1' x 0.5'd) and repair of the diversion ditch as necessary. Then all disturbed areas will be revegetated.

### **1.2.11 Meyer**

The work includes stripping and stockpiling topsoil from the borrow area (20 foot radius around the subsidence hole), grading 6 inches of material into the subsidence hole (13' x 19' x 3'd) from the borrow area, and then replacing the topsoil evenly over the entire area. All disturbed areas (backfilled subsidence hole and borrow area) will be revegetated.

### **1.2.12 Raymond**

The goal is to determine if an airshaft needs to be backfilled, fill it with boulders and dirt, and stockpile boulders on site.

The Contractor will excavate the air shaft (10' x 21' area) to a depth of 8 feet to determine if further work is required. If the air shaft is already backfilled, then refill the bottom 4 feet with adjacent boulders and top 4 feet with dirt. Spread remaining cover soil in low surrounding areas. Remaining rock piles scattered throughout the unplowed mine area will be load-haul-dumped to a central stockpile. The backfilled air shaft will be revegetated.

A new subsidence hole was found when the earthwork contractor arrived on-site. This hole was also backfilled.

### **1.2.13 Nikolaisen**

Two coal slack piles (30' x 150' and 25' x 60') will be neutralized with lime. Then borrow (3 inches of topsoil) will be placed over the neutralized coal slack areas. All disturbed areas will be revegetated.

### **1.2.14 Whitetail Creek**

There is a subsidence hole (with dimensions of 7'-14' wide by 23' long by 4'-8' deep) in the creek bottom to backfill and revegetate. Adjacent borrow material will be used as fill. The backfilled subsidence hole and borrow areas will be revegetated. Ten straw bales will be placed as shown on the plan sheet for erosion control.



## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **1.2.15 Nay-Butler**

The work is to backfill three subsidence areas consisting of a subsidence trench (9' x 13' x 7'd), and two small subsidence holes with adjacent borrow material. The backfilled subsidence areas, borrow area and all other disturbed areas will be revegetated.

## **2. RESPONSIBLE PARTIES**

### **2.1 Contractor**

The successful low bidder was Hallett Reclamation. Their address is shown below:

Hallett Reclamation Company  
P.O. Box 169  
Livingston, Montana 59047  
Phone: 406/222-1446  
MT Contractor's License: 7789 A

### **2.2 Reclamation and Engineering Plan**

Spectrum Engineering was assigned the responsibility of preparing the reclamation and engineering specifications prior to contractor selection. Plans conforming to the general requirements were formulated in the field to meet specific conditions.

Spectrum's address is shown below:

Spectrum Engineering  
1413 4th Avenue North  
Billings, Montana 59101  
Phone: 406/259-2412

### **2.3 Quality Control Inspection**

Spectrum Engineering performed the quality control inspection. The project engineer was Bill Maehl and the construction inspector was Hank Lowe.

### **2.4 AMRB Coordination**

The AMRB Project Manager was Joel Chavez, Montana Department of State Lands, Abandoned Mine Reclamation Bureau.

1937-1938 601

Die ersten Monate der Sommerwähre während der Künstlerin 600 mit dem Künstlerin 601 waren sehr schwierig. Die Künstlerin 600 war sehr unzufrieden mit dem Künstlerin 601 und die Künstlerin 601 war sehr unzufrieden mit dem Künstlerin 600.

1937-1938 602

1937-1938 603

Die zweiten Monate der Sommerwähre während der Künstlerin 600 mit dem Künstlerin 601 waren sehr schwierig.

1937-1938 604

1937-1938 605

1937-1938 606

1937-1938 607

1937-1938 608

1937-1938 609

1937-1938 610

1937-1938 611

1937-1938 612

1937-1938 613

1937-1938 614

1937-1938 615

1937-1938 616

1937-1938 617

1937-1938 618

1937-1938 619

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **3. CHRONOLOGICAL LISTING OF EVENTS**

#### **3.1 Pre-Bid Conference**

The pre-bid conference was held on July 20th, 1993 at the courthouse in Glendive.

#### **3.2 Bid Date**

The bid opening date was July 30th, 1993.

#### **3.3 Three Lowest Bids**

There were 3 bidders on this project with bids ranging from \$24,826.90 to \$60,170.00. The engineer's estimate was \$23,880.00. The bid tabulations have been included in ATTACHMENT 1. The three bidders are listed below.

Hallett Reclamation Livingston, Montana \$ 24,826.90	Pine Street Glendive, Montana \$ 26,136.00	Donnes Construction Billings, Montana \$ 60,170.00
--	--	--

#### **3.4 Contract Award/Notice of Award/Notice to Proceed**

The contract was awarded to the low bidder (Hallett Reclamation) after receiving all of their bonds, stormwater permit, and other required paper-work. The Agreement was dated August 13th, 1993.

The Notice to Proceed was issued August 13th, 1993. Hallett Reclamation performed all of the work themselves. The work started September 9th and was completed on September 26th. They used 18 of the 45 allowed calendar days to complete the work.

The prime contractors address is shown under 2.1 Contractor above.

#### **3.5 Construction Start-up**

The Contractor started mobilizing his equipment to the Black Diamond North site on September 9th, 1993.

#### **3.6 Change Orders**

There were two change orders written for this project. Copies of these change orders are included in this report as ATTACHMENT 2. The first change order was for excavating one new subsidence hole (extra Raymond site) for an additional sum of \$500.00. The second change order was for final quantities adjustments and three new subsidence holes for the sum of \$352.82. The change orders added a total of \$852.82 to the contract price.

STRUCTURE AND PROPERTIES

## INTRODUCTION

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

## STRUCTURE AND PROPERTIES

## INTRODUCTION

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

The synthesis of poly(1,4-butadiene) block terephthalate (PBTA) has been reported by several groups<sup>1–4</sup> and its properties have been studied by others.<sup>5–10</sup>

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **3.7 Work Stoppages**

There were no work shut-downs.

### **3.8 Requests for Payment**

There was one payment request on this project. Pay Request 1 was for the period from job start through job completion (September 26th). The amount completed for this pay request was \$ 26,679.72.

### **3.9 Substantial Completion**

The date of Substantial Completion was September 26th, 1993.

### **3.10 Final Completion and Approval**

The AMRB field inspection date was October 4th, 1993. The Final Completion date is one year from the Substantial Completion date or September 26th, 1994.

### **3.11 Final Payment**

Final payment was made to the Contractor on October 28th, 1993. Copies of the first (final) payment request have been included in ATTACHMENT 3.

## **4. CONSTRUCTION**

### **4.1 Description of Project Plan**

The objective of the proposed work is to perform maintenance work on previously reclaimed AMRB coal projects. The work at each site was minor and required about  $\frac{1}{2}$  to  $1\frac{1}{2}$  days per site to complete. More time was spent in mobilization/demobilization to each site than time spent working. None of these sites presented any construction difficulties. Several of the sites had further subsided from when the AMRB/engineer field visit occurred and when construction started. Reclamation plans were developed on-site for these extras.

single point (2000–2001) – 1.6

and the same area where

humans are abundant – 0.7

and the same area where humans are absent – 0.2. This indicates that the savanna biome has been converted to a more arid environment and that the savanna biome is becoming drier.

Although rainfall – 0.8

and temperature – 0.6 – both affect the savanna biome, rainfall is much less

important than temperature to the biome.

The savanna biome is characterized by high rainfall and

humid forests – 0.2

and low rainfall and dry savannas – 0.2. The savanna biome is characterized by high rainfall and

humid forests – 0.2

and low rainfall and dry savannas – 0.2.

The savanna biome is characterized by high rainfall and

humid forests – 0.2

and low rainfall and dry savannas – 0.2.

The savanna biome is characterized by high rainfall and

humid forests – 0.2

and low rainfall and dry savannas – 0.2.

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

### 4.2 Major Equipment List

Type	Make/Model	Size/Horsepower	No. on Job
1993 backhoe with loader	Caterpillar 416-B	67 hp	1
1982 dump truck	Ford F-700	5 cy	1
Tractor with loader	John Deere 770	2 yd	1
Grass seeder	Brillion		1
3-Axle trailer	Bame	10 ton	1
2-Axle trailer	Smith	4 ton	1
Pickup with fuel tank	General Motors	150 gallon	1
Spring tooth	6 foot		1
Crimper	7 foot		1

### 4.3 Contractor Employees

The number of contractor employees on the job was 2 counting the Contractor himself.

### 4.4 Construction Activities

Hallett Reclamation moved their equipment to the Black Diamond North site on September 9th and began work on September 10th. Subsidence Hole B had enlarged by spring rain. It measured 16'w x 25'l x 6'd after excavation around the sandstone shelf. It was backfilled with 89 cy of borrow. Hole A was backfilled as per the site plan. After revegetation was complete, mobilized to North Wibaux site. All work done as shown on site plan. Mobilized to Mullendore site. Filled subsidence holes on east side with borrow. Borrow turned into coal seam so backfilled west side from around subsidence holes. Revegetated all disturbed areas.

Moved to Johnson Hill site next and completed as per plan sheet by repairing erosional channels and then neutralized the coal slack areas. Topsoil was spread and area was revegetated. Mobilized to Schmidt site, completed per plan sheet by backfilling and revegetating the air shaft. Mobilized to Ahren site and backfilled the subsidence holes.

Moved from there to Seven Sisters site. The mine opening was now larger than the plan sheet indicated. The hole took 156½ cubic yards to fill. Roof of mine opening was a soft sandstone and easy to break off. Neutralized coal slack area and backfilled the mine void (with coal slack). Mobilized to Canyon Creek site and backfilled 3 subsidence holes and revegetated. The larger hole had enlarged to 14' x 20' x 10' deep and required 120 cubic yards of fill. The borrow area was moved inside the fence because 100+ head of cattle was in the surrounding pasture.

Mobilized to Bemer site and backfilled and revegetated the adit. Moved to Antelope II site and regraded the erosion channels and redeveloped the drainage ditch. Revegetation was completed. Mobilized to Meyer site, backfilled the subsidence hole and revegetated. Mobilized to the Nikolaisen site, neutralized the coal slack piles, covered with topsoil and revegetated.



## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

Then mobilized to the Raymond site. At the Raymond extra site (Nicklockin-John Becker's site), subsidence hole 1 was excavated to a depth of 11 feet. Some garbage and coal located. Backfilled and compacted. Landowner showed us a second subsidence hole (3' x 3' x 2½' deep) in the field where his tractor had fallen in. This hole excavated to a depth of 8 feet and then was backfilled and compacted. No revegetation was done per the landowner since it was in his plowed field. At the main Raymond site, the assumed air shaft was excavated. No evidence of air shaft found. A new subsidence or air shaft had opened up. It was 10' x 12' x 12' deep. It was filled with 40 cubic yards of boulders and 3 feet of topsoil. The scattered boulders (about 95 cubic yards worth) from the previous reclamation was stockpiled. Revegetation was then completed.

Mobilized to the Whitetail Creek site, backfilled the subsidence hole, placed the straw bales, and revegetated the subsidence and borrow area. Mobilized to the Nay-Butler site. Backfilled the 3 subsidence holes plus one extra hole. Revegetated the four subsidence holes and borrow area. This completed the Northeastern MT Coal Maintenance Project.

### 4.5 Quantities Used

Almost every bid item was based on a lump sum basis. This made the administration of the contract fairly straight-forward. No disputes were raised by the Contractor about the estimated quantities being wrong.

<u>Item</u>	<u>Amount</u>	<u>Unit Cost</u>
Mobilization	15. sites	\$ 473.07 / site
Provide Water	0. gallons	\$ 172.50 / 1000 gallons
Salvage and Replace Cover Soil	105. yards	\$ 6.33 / yard
Close Mine Openings (110 CY)	2. each	\$ 462.50 / each
Subsidence Backfilling	470. yards	\$ 7.97 / yard
Erosion Grading	20. yards	\$ 98.50 / yard
Excavate Air Shaft	1. each	\$ 1190.00 / each
Neutralize Coal Slack Areas	1.13 acres	\$ 2600.00 / acre
Straw Bales for Erosion Control	10. bales	\$ 9.00 / bale
Fertilize, Seed & Mulch	2.93 acres	\$ 1530.00 / acre

## 5. PAYMENT REQUESTS

### 5.1 Pay Request

One pay requests was processed for this project as addressed under Section 3.10 above. A copy of this pay request has been included in ATTACHMENT 3.

the first time in the history of the world, the number of people living in poverty has been reduced by half. This is a remarkable achievement, and it is a testament to the power of international cooperation. But we must not rest on our laurels. There is still much work to be done. We must continue to work together to end poverty and to build a better world for all.

The United Nations has played a key role in this progress, and I would like to thank the Secretary-General and his team for their hard work and dedication. They have shown that the UN can be a powerful force for good, and I hope that they will continue to lead the way in the fight against poverty.

Thank you very much.

John Smith

Secretary-General

United Nations

New York City

United States

North America

Western Hemisphere

Latin America

Caribbean

America

North America

United States

North America

United States

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

### 5.2 Cost per Site

<u>Site Name</u>	<u>Disturbed Acres</u>	<u>Cost/Acre</u>	<u>Total Project Cost</u>
Black Diamond North	0.10	\$ 29,305.20	\$ 2,930.52
North Wibaux	0.20	13,015.00	2,603.00
Mullendore	0.10	16,180.00	1,618.00
Johnson Hill	0.80	5,692.50	4,554.00
Schmidt	0.02	14,030.00	280.60
Ahren	0.20	3,755.00	751.00
Seven Sisters	0.30	9,703.33	2,911.00
Canyon Creek	0.20	5,785.00	1,157.00
Bemer	0.20	4,480.00	896.00
Antelope II	0.20	6,355.00	1,271.00
Meyer	0.10	5,130.00	513.00
Raymond	0.01	260,290.00	2,602.90
Nikolaisen	0.20	4,575.00	855.00
Whitetail Creek	0.20	4,560.00	912.00
Nay-Butler	<u>0.10</u>	<u>18,247.00</u>	<u>1,824.70</u>
Total	2.93	\$ 8,764.41	\$ 25,679.72

### 5.3 Total Project Cost

The original bid was \$24,826.90 and two change orders were issued for \$852.82 (\$500.00 + \$352.82) bringing the total construction cost to \$25,679.72. The total engineering cost for the project was \$ 38,893.82. An analysis of the engineering costs versus construction costs is presented in ATTACHMENT 4.

## 6. PROJECT SUMMARY

### 6.1 Summary of Project

The project went as scheduled with few modifications. The only changes necessary were due to additional subsidence which had occurred from the time the bid package was prepared and the construction started.

Hallett Reclamation completed the project in the allowable contract time using 18 of the 45 days available.



## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **6.2 Site Condition after Completion**

All work looked good and followed specifications. Hallett Reclamation, the Contractor, did a good job on this small project.

### **6.3 Maintenance or Follow-up**

The Nay-Butler and Raymond sites exhibited active subsidence (new holes opened up from when the engineer was shown the sites and when construction started). These sites and Bemer should be checked next spring for further subsidence or adit opening.

### **6.4 Bid Package (Construction) Drawings**

The bid package contained seventeen Site Plan sheets covering the work at the fifteen sites. These are located in ATTACHMENT 5 at the back of the final report. These plans represent the reclamation engineering design (the plans from which the contractors bid the work).

### **6.5 As-Built Drawings**

The original Site Plan sheets were modified to reflect as-built final reclamation construction. These are the same plans presented right before the photographs. Since each of these sites was small, there was no need to present a complete set of pre- and post-construction drawings.

## **7. COMMENTS/SUGGESTIONS**

On this project the engineering planning went well. One site had to be dropped (Flom) because the landowner withdrew his verbal consent prior to signing the consent form after listening to a Ross Perot speech. Planning should not have proceeded without written consent. The final work product accomplished all the proposed objectives.

## **8. PHOTOGRAPHS/SLIDES**

### **8.1 Listing**

The description of the photographs taken to document the work performed is found at the back of the final report under ATTACHMENT 5. Each picture is numbered on the front and has a generic label on the back. Following the photo descriptions are the photos themselves. The two bound final reports contain photographs and the unbound report contains only photocopies of the photo sheets (instead of slides) per the AMRB Project Manager.

## Editorial Note

It is with great pleasure that we welcome Dr. Michael J. Hitt as the new editor of the *Journal of Management Education*. We thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

Dr. Hitt has been a member of the faculty at the University of Texas at Austin since 1990, and he currently serves as the chair of the Department of Business Administration.

Dr. Hitt's research interests include strategic management, strategic alliances, and strategic planning.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

We would like to thank Dr. Hitt for his interest in the journal and for his willingness to take on this responsibility.

## **1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT**

### **8.2 Photo Location Maps**

The location where the photos were taken and their orientation are shown on the as-built plan sheets located in ATTACHMENT 5 at the back of the report.

### **8.3 Photos/Slides**

The photographic documentation of the project includes only print film per the AMRB Project Manager.

A sequence of photographs documenting the construction activities begins immediately following the photo location maps at the back of the report.

Volume 13 Number 2 2010 123

Editorial: Towards a more critical and reflexive approach to organizational transformation  
and change 123–124


Editorial: 123–124

Editorial: 123–124

Editorial: 123–124

## **ATTACHMENT 1**

## **BID TABULATIONS**



**1993 Northeastern MT Coal Maintenance Project**  
**Many Counties, MONTANA**

**DSL/AMRB 93-MC03**  
**DATE July 30, 1993**

Item Number	Estimated Quantity	BID INFORMATION			ENGINEER'S ESTIMATE	HALLETT RECLAMATION CO.	PINE STREET INC.	DONNES CONSTRUCTION
		Unit	Description	Unit Price				
1.	1	LS	Mobilization		0.00	0.00	0.00	0.00
			Black Diamond North Mine	0.00	2,360.00	2,360.00	1,290.00	2,900.00
	1		North Whithorn Site	0.00	205.00	205.00	850.00	2,900.00
	1		Mullendore Site	0.00	240.00	240.00	1,000.00	2,900.00
	1		Johnson Hill Site	0.00	300.00	300.00	1,000.00	2,900.00
	1		Schmidt Site	0.00	170.00	170.00	650.00	2,900.00
	1		Ahren Site	0.00	205.00	205.00	1,000.00	2,900.00
	1		Seven Sisters Site	0.00	355.00	355.00	1,200.00	2,900.00
	1		Canyon Creek Site	0.00	165.00	165.00	1,000.00	2,900.00
	1		Bemer Site	0.00	315.00	315.00	1,200.00	2,900.00
	1		Antelope II Site	0.00	335.00	335.00	850.00	2,900.00
	1		Meyer Mine	0.00	240.00	240.00	850.00	2,900.00
	1		Raymond Mine	0.00	260.00	260.00	850.00	2,900.00
	1		Nikolaissen Site	0.00	185.00	185.00	1,100.00	2,900.00
	1		Whetall Creek Site	0.00	241.00	241.00	850.00	2,900.00
	1		Nay-Buller Site	0.00	1,500.00	1,500.00	1,000.00	2,900.00
	1	Inc	MPDES Storm Water Discharge Permit	0.00	0.00	0.00	0.00	0.00
2.	10	KGAL	Provide Water	0.00	172.50	1,725.00	20.00	200.00
3.	3	LS	Salvage & Replace Cover Soil	0.00	0.00	0.00	0.00	0.00
	1	LS	Mullendore Site	0.00	195.00	195.00	150.00	300.00
	1	LS	Canyon Creek Site	0.00	195.00	195.00	150.00	300.00
	1	LS	North Whithorn Site	0.00	275.00	275.00	225.00	450.00
4.	2	EA	Close Mine Openings	0.00	0.00	0.00	0.00	0.00
					9,486.00		15,325.00	45,050.00



1993 Northeastern M.I. Coal Maintenance Project  
Many Counties, MONTANA


DSL/AMKUS YJ-MUJ3  
DATE July 30, 1993

Item Number	Estimated Quantity	Unit	Description	BID TABULATIONS		ENGINEER'S ESTIMATE		HALETT RECLAMATION CO.		PINE STREET INC.		DONNES CONSTRUCTION	
				Unit Price	Total Price								
1	EA	Seven Sisters Site		0.00	650.00	650.00		800.00	800.00	650.00	650.00		
1	EA	Berner Site		0.00	275.00	275.00		600.00	600.00	450.00	450.00		
5. 9	LS	Subsidence Backfilling		0.00	0.00	0.00		0.00	0.00	0.00	0.00		
1	LS	Black Diamond N. Mine		0.00	160.00	160.00		150.00	150.00	360.00	360.00		
1	LS	North Wibaux Site		0.00	1,505.00	1,505.00		575.00	575.00	1,150.00	1,150.00		
1	LS	Mullendore Site		0.00	1,030.00	1,030.00		300.00	300.00	600.00	600.00		
1	LS	Schmidt Site		0.00	80.00	80.00		130.00	130.00	130.00	130.00		
1	LS	Ahren Site		0.00	140.00	140.00		350.00	350.00	350.00	350.00		
1	LS	Canyon Creek Site		0.00	275.00	275.00		560.00	560.00	700.00	700.00		
1	LS	Meyer Mine		0.00	120.00	120.00		150.00	150.00	300.00	300.00		
1	LS	Whitetail Creek Site		0.00	275.00	275.00		350.00	350.00	700.00	700.00		
1	LS	Nay-Butler Site		0.00	160.00	160.00		350.00	350.00	410.00	410.00		
6. 2	LS	Erosion Grading		0.00	0.00	0.00		0.00	0.00	0.00	0.00		
1	LS	Johnson Hill Site		0.00	1,340.00	1,340.00		200.00	200.00	500.00	500.00		
1	LS	Antelope II Site		0.00	630.00	630.00		350.00	350.00	500.00	500.00		
7. 1	LS	Excavate Air Shaft and Stockpile Rock Piles at Raymond Site		0.00	1,190.00	1,190.00		800.00	800.00				
8. 1.13	Acre	Neutralize Coal Slack Areas Permit		0.00	0.00	0.00		0.00	0.00	0.00	0.00		
0.12	Acre	North Wibaux Site		0.00	2,600.00	312.00		400.00	48.00	2,000.00	240.00		
0.65	Acre	Johnson Hill Site		0.00	2,600.00	1,690.00		400.00	260.00	2,000.00	1,300.00		
0.22	Acre	Seven Sisters Site		0.00	2,600.00	572.00		400.00	88.00	2,000.00	440.00		
0.14	Acre	Nikolaelsen Site		0.00	2,600.00	364.00		500.00	70.00	2,000.00	280.00		
9. 10	EA	Straw Bales for Erosion Control at Whitetail Creek Site		0.00	9.00	90.00		15.00	150.00	20.00	200.00		
10. 2.93	Acre	Fertilize, seed and Mulch		0.00	0.00	0.00		0.00	0.00	0.00	0.00		
					10,858.00				6,281.00				9,260.00




## 1993 Northeastern MT Coal Maintenance Project Many Counties, MONTANA

DSL/AMRB 93-M03  
DATE July 30, 1993



## **ATTACHMENT 2**

### **CHANGE ORDERS**



# CHANGE ORDER

ORDER NO. 1

PROJECT TITLE: 1993 Northeastern MT Coal Maintenance Project

MONT A/E or DSL-AMRB: 93-M03

CONTRACT DATE: August 13, 1993

OWNER: Department of State Lands, Abandoned Mine Reclamation Bureau

CONTRACTOR: Hallett Reclamation Company

Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment, and miscellaneous. Show percent where applicable.)

ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	COST OF CHANGES					TOTAL COST
		MAT'L'S.	LABOR	EQUIP.	MISC.	TOTAL UNIT COST	
1.	Excavate the subsidence hole to a depth of 8 feet from ground surface to determine if further work is required. (7'x7'x6' hole-11 cy)  Backfill and compact the subsidence hole assuming no further work is required. (7'x7'x8' fill-15 cy)  No vegetation applied per landowner request					470.00	470.00
<b>TOTAL COST - MATERIALS, LABOR, EQUIPMENT &amp; MISC.</b>							
<b>OVERHEAD &amp; PROFIT @ <u>6.383</u> %</b>							
<b>GRAND TOTAL - THIS CHANGE ORDER</b>							

Original Contract Price	24,826.90
Current Contract Price Adjusted by Previous Change Order	24,826.90
Cost this Change Order (+ or -)	500.00
New Contract Price including this Change Order	25,326.90

The completion date as set forth in the Contract Documents shall be unchanged, increased, decreased by 0 calendar days.

The date for completion of all work will be 45 days from the Notice To Proceed Date.

Description and Justification for Change:

1. Landowner John Becker (P.O. Box 151, Raymond, MT 59256, at phone 895-2584) called the DSL on 8/2/1993 and ask if a coal mine subsidence hole (4 foot diameter and over 2 foot deep) on his property could be fixed. His tractor had dropped into it. The site is just north of the Raymond mine site in the NE bid package. This site had been reclaimed before as the Raymond site (Nick Lockin Mine) in T37N, R54E, SE $\frac{1}{4}$  of Section 34, Sheridan County. Mr. Becker ask that no vegetation be planted after the hole is backfilled.

---

#### SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bond or bonds shall apply and extend to the Contract as thereby modified or amended per this Change Order. The Principal and the Surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bonds or Bonds is hereby increased by \$ 500.00 (100% of the Change Order amount) and the penalty of the applicable Labor and Material Bond or Bonds is hereby increased by \$ 500.00 (100% of the Change Order amount).

COUNTERSIGNED BY MONTANA  
RESIDENT AGENT

SURETY

United Fire & Casualty Company

By:

Seal

Recommended by: Spectrum Engineering  
Engineer

*William C. Maes* 8/11/93

Date

Accepted by: Hallet Reclamation Company

Contractor

Date

Approved by:

*Jenny M. Rybka*  
Owner

8/16/93  
Date

*Vic L. Anderson* DSC

10/28/93

# CHANGE ORDER

ORDER NO. 2

PROJECT TITLE: 1993 Northeastern MT Coal Maintenance Project

MONT A/E or DSL-AMRB: 93-M03

CONTRACT DATE: August 13th, 1993

OWNER: Department of State Lands, Abandoned Mine Reclamation Bureau

CONTRACTOR: Hallett Reclamation Company

Change Orders must be accompanied by an itemized cost breakdown. You are hereby requested to comply with the following changes from the Contract Documents. (Show separate costs for materials, labor, equipment, and miscellaneous. Show percent where applicable.)

ITEM NO.	DESCRIPTION OF CHANGES - ESTIMATED QUANTITIES & UNITS	COST OF CHANGES					TOTAL COST
		MAT'L'S.	LABOR	EQUIP.	MISC.	TOTAL UNIT COST	
1.	Excavated and backfilled 2nd subsidence hole at new Raymond site to a depth of 8 feet below ground surface (26 cubic yards)					7.97	207.22
2.	Backfilled new subsidence at Raymond site (54 cubic yards)					7.97	430.38
3.	Backfilled new subsidence at Nay-Butler (3 CY)					3.90	11.70
4.	Additional backfill volumes over and above bid package estimates Black Diamond (58 cubic yards) Ahren (25 cubic yards) Canyon Creek (50 cubic yards) Seven Sisters (87½ cubic yards)					4.44 4.00 3.92 10.00	257.52 100.00 196.00 875.00
5.	Provide Water (10 Kgal in bid package for dust suppression) - no water actually provided					172.50	(1725.00)
TOTAL COST - MATERIALS, LABOR, EQUIPMENT & MISC.							352.82
OVERHEAD & PROFIT @ <u>%</u> INC.							
GRAND TOTAL - THIS CHANGE ORDER							\$ 352.82

Original Contract Price	\$ 24,826.90
Current Contract Price Adjusted by Previous Change Order	\$ 25,326.90
Cost this Change Order (+ or -)	+ \$ 352.82
New Contract Price including this Change Order	\$ 25,679.72

The completion date as set forth in the Contract Documents shall be (unchanged, increased, decreased) by 0 calendar days.

The date for completion of all work was 9/26/1993.

Description and Justification for Change:

1. One new subsidence hole at new Raymond site (landowner John Becker) in T37N, R54E, SE $\frac{1}{4}$  Section 34. Mr. Becker ask that no vegetation be planted after the hole is backfilled. His tractor fell into the 3'x3'x2 $\frac{1}{2}$ 'deep hole. It was excavated to 8 foot depth similar to first one (change order 1). Size of excavation and work task identical to change order 1 (26 CY).
2. New subsidence hole opened up at Raymond site (Myrlen Paulson landowner). It was 10'x12'x12'deep. It required 40 CY of boulders and 14 CY of topsoil (3 feet) to fill it.
3. Backfill new subsidence at Nay-Butler. The hole was 3'x3'x8'deep and required 3 CY of fill.
4. Additional backfill volumes for subsidence and close mine openings as follows:

Site	Bid Estimate	Actual Volume	Extra CY	Bid/CY	Extra \$\$\$
Black Diamond	36 CY	94 CY	58	\$ 4.44	\$257.52
Ahren	35 CY	60 CY	25	\$ 4.00	\$100.00
Canyon Creek	70 CY	120 CY	50	\$ 3.92	\$196.00
Seven Sisters	65 CY	152 $\frac{1}{2}$ CY	87 $\frac{1}{2}$	\$10.00	\$875.00

Entire subsidence backfill bid at \$3,745 for 470 CY or \$7.97/CY. New items 1 and 2 above based on average price per cubic yard bid.

SURETY CONSENT

The Surety hereby consents to the aforementioned Contract Change Order and agrees that its bond or bonds shall apply and extend to the Contract as thereby modified or amended per this Change Order. The Principal and the Surety further agree that on or after execution of this consent, the penalty of the applicable Performance Bonds or Bonds is hereby increased by \$ 352.82 (100% of the Change Order amount) and the penalty of the applicable Labor and Material Bond or Bonds is hereby increased by \$ 352.82 (100% of the Change Order amount).

COUNTERSIGNED BY MONTANA  
RESIDENT AGENT

SURETY

United Fire & Casualty Company

By: John G. Gandy  
Non-Resident Seal License #A11017

Recommended by: Spectrum Engineering

Engineer

Date

Accepted by: Hallett Reclamation Company

Contractor

Date

Approved by: Vic R. Anderson

Owner

10/28/93

Date

## **ATTACHMENT 3**

### **PAYMENT REQUESTS**

С ТРЕМЯ ОДИНАДЦАТЬЮ

СЕВЕРНЫЙ МИЛАН

# PAYMENT REQUEST NO. 1

FROM 8/13/1993 TO 9/27/1993

PROJECT TITLE: 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

LOCATION: NORTHEASTERN MONTANA MONT A/E or DSL-AMRB: 93-M03

NAME OF CONTRACTOR: HALLETT RECLAMATION COMPANY

ADDRESS: P.O. BOX 169, LIVINGSTON, MT 59047

## SUMMARY OF PROJECT STATUS

Amount of Original Contract \$ 24,826.90

Change Order No. 1 \$ 500.00

Change Order No. 2 \$ 352.82

Change Order No. \_\_\_\_\_ \$ \_\_\_\_\_

Amount of Approved Change Order(s) \$ 852.82

**TOTAL CONTRACT AMOUNT** \$ 25,679.72

Pay Request No.	Amount of Request
1	\$25,679.72

Total Contract Amount Completed to Date \$ 25,679.72

Less Retainage (0 %) \$ 0.00

**TOTAL AMOUNT EARNED TO DATE** \$ 25,679.72

Less Previous Payments \$ 0.00

AMOUNT DUE THIS PAYMENT \$ 25,679.72

Less 1% Tax \$ 256.80

**TOTAL DUE CONTRACTOR** \$ 25,422.92

I certify that this claim is correct and just in all respects and that payment or credit has not been received.

APPROVED BY:

HALLETT RECLAMATION COMPANY  
By J. C. and P. Contractor  
Date 10-15-93

DEPARTMENT OF STATE LANDS, ABANDONED  
MINE RECLAMATION BUREAU

Owner

By \_\_\_\_\_

RECOMMENDED BY:

SPECTRUM ENGINEERING  
By William C. Mack Engineer  
Date 10/9/93

Date 3-17-94 REC'D. 1  
RESP. CNTR. 2121  
OBJ. EXP. 2121  
APPROVAL W. L. Ordin  
DATE 10-28-93

Item No.	Description	Contract Quantity	Contract Unit Price	Previous Quantity Requested	Current Quantity Completed	Total Quantity Completed to Date	Total Contract Amount Completed to Date	Amount Due this Payment
1.	Mobilization	1 LS	7096.00	0	1	1	7096.00	7096.00
2.	Provide Water	10 Kgal	172.50	0	0	0	0.00	0.00
3.	Salvage & Replace Coversoil	1 LS	665.00	0	1	1	665.00	665.00
4.	Close Mine Openings	2 Each	462.50	0	2	2	925.00	925.00
5.	Subsidence Backfill	1 LS	3745.00	0	1	1	3745.00	3745.00
6.	Erosion Grading	1 LS	1970.00	0	1	1	1970.00	1970.00
7.	Excavate Air Shaft	1 LS	1190.00	0	1	1	1190.00	1190.00
8.	Neutralize Coal slack	1.13 Acres	2600.00	0	1.13	1.13	2938.00	2938.00
9.	Straw Bales	10 Each	9.00	0	10	10	90.00	90.00
10.	Fertilize, Seed and Mulch	2.93 Acres	1530.00	0	2.93	2.93	4482.90	4482.90
	Change Order Number 1							
1.	Excavate & Backfill Subsidence Hole & Mob.	1 LS	500.00	0	1	1	500.00	500.00
	Change Order Number 2							
1.	Excavate & Backfill Subsidence	26 CY	7.97	0	26	26	207.22	207.22
2.	Backfill Subsidence	54 CY	7.97	0	54	54	430.38	430.38
3.	Backfill Subsidence	3 CY	3.90	0	3	3	11.70	11.70
4.	Additional Backfill Volumes							
	Black Diamond	58 CY	4.44	0	58	58	257.52	257.52
	Ahren	25 CY	4.00	0	25	25	100.00	100.00
	Canyon Creek	50 CY	3.92	0	50	50	196.00	196.00
	Seven Sisters	87.5 CY	10.00	0	87.5	87.5	875.00	875.00
	Materials on Site (Attach Schedule)	--	--	\$	\$	--	\$0.00	\$0.00
<b>TOTALS</b>						100%	\$25,679.72	\$25,679.72

## **ATTACHMENT 4**

### **ANALYSIS OF CONSULTANT COSTS INCURRED**



ANALYSIS OF CONSULTANT COSTS INCURRED  
FOR THE MONTANA DEPARTMENT OF STATE LANDS  
ABANDONED MINE RECLAMATION BUREAU  
AMR PROJECT NUMBER: DSL-AMRB 93-M03  
1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT

DATE OF PREPARATION: NOVEMBER 26, 1993

ENGINEERING SERVICE	AMOUNT
DESIGN ENGINEERING:	\$23,443.22
CONSTRUCTION ENGINEERING AND PROJECT ADMINISTRATION COST:	15,450.60
PROJECT ENGINEERING COST:	<u>\$38,893.82</u>
CONSTRUCTION COST:	<u>\$25,679.72</u>
PERCENTAGE ENGINEERING FEES TO CONSTRUCTION COST:	
DESIGN ENGINEERING/CONSTRUCTION COST	91.29%
CONSTRUCTION ENGINEERING/CONSTRUCTION COST	60.17%
TOTAL ENGINEERING COST/CONSTRUCTION COST	151.46%

REMARKS: Services provided included landowner contact and consent, surveying, basic engineering and reclamation design, bid document preparation, pre-bid and pre-construction meetings, construction staking, contract administration, quantity accounting, full time construction/reclamation inspection and final report preparation and project close-out.



**ATTACHMENT 5**

**AS-BUILT DRAWINGS**

**AND**

**PHOTO LOCATIONS**



STORM WATER CONTROL  
BEST MANAGEMENT PRACTICES (BMP'S)

SITE NAME	LEGAL	DISTURBED ACRES	TIME LAPSE <sup>1</sup>	SURFACE WATER LOCATION <sup>2</sup>	TEMPORARY SEDIMENTATION & EROSION CONTROL	PERMANENT STABILIZATION
BLACK DIAMOND N. MINE	T13N, R60E, SEC. 10 SE <sup>1/4</sup>	0.10	1/2	2	MULCH	PERMANENT SEEING
NORTH WIBAUX SITE	T15N, R59E, SEC. 13 NE <sup>1/4</sup>	0.20	1/2	0.5	MULCH	PERMANENT SEEING
MULLENDORE SITE	T16N, R57E, SEC. 30 SW <sup>1/4</sup>	0.10	1	0.2	MULCH	PERMANENT SEEING
JOHNSON HILL SITE	T20N, R54E, SEC. 31 NE <sup>1/4</sup>	0.80	1	2	MULCH	PERMANENT SEEING
SCHMIDT SITE	T21N, R54E, SEC. 34 NW <sup>1/4</sup>	0.02	1/4	0.2	MULCH	PERMANENT SEEING
AHREN SITE	T23N, R53E, SEC. 26 NW <sup>1/4</sup>	0.20	1/2	0.2	MULCH	PERMANENT SEEING
SEVEN SISTERS SITE	T23N, R53E, SEC. 27 NE <sup>1/4</sup>				MULCH	PERMANENT SEEING
CANYON CREEK SITE	T23N, R59E, SEC. 17 SW <sup>1/4</sup>	0.20	1/2	0.1	MULCH	PERMANENT SEEING
BEMER SITE	T27N, R56E, SEC. 18 SW <sup>1/4</sup>	0.20	1/2	0.1	MULCH	PERMANENT SEEING
ANTELOPE II SITE	T34N, R55E, SEC. 16 SE <sup>1/4</sup>	0.20	1/2	0.3	MULCH	PERMANENT SEEING
MEYER MINE	T35N, R56E, SEC. 05 NE <sup>1/4</sup>	0.10	1/2	0.8	MULCH	PERMANENT SEEING
RAYMOND MINE	T36N, R55E, SEC. 0 NW <sup>1/4</sup>	0.01	1/2	0.5	MULCH	PERMANENT SEEING
NIKOLAISEN SITE	T35N, R55E, SEC. 10 SW <sup>1/4</sup>	0.20	1/2	0.1	MULCH	PERMANENT SEEING
WHITETAIL CREEK SITE	T36N, R56E, SEC. 24 SE <sup>1/4</sup>	0.20	1/2	0	MULCH, STRAW BALES	PERMANENT SEEING
NAY-BUTLER SITE	T36N, R47E, SEC. 20 SE <sup>1/4</sup>	0.10	1/2	0.1	MULCH	PERMANENT SEEING
TOTAL ALL SITES				2.93 <sup>3</sup>		

The purpose of this project is to reclaim abandoned coal mines. All of the sites addressed herein were previously reclaimed and require some maintenance work. The construction activity will include salvaging and replacing topsoil; providing water for dust control; closing mine adits and shafts; backfilling subsidence, reggrading erosional areas, and neutralizing coal slack. Temporary sedimentation and erosion control includes mulching and straw bales. Permanent stabilization includes permanent seeding and fertilizing all disturbed areas.

The Owner is the Department of State Lands, Reclamation Division, Abandoned Mine Reclamation Bureau, 1625 11th Avenue, Helena, Montana 59620 at telephone 1-444-2074. The Project Manager is Joel Chavez.

Good housekeeping for petroleum products, wastes, fertilizer and off site tracking will be followed by the Contractor as outlined in MPOES Stormwater Discharge Permit and Erosion Control Plan. Good housekeeping chores will include as a minimum:

- To prevent tracking of sediment off-site, prior to leaving the site, all vehicles shall be washed down on-site as determined by the Engineer at such a location as to contain all washed sediment on-site;
- Fuel, oil, grease and other such materials shall be stored in one location at each site in such a manner as to prevent spillage and prevent contamination of the surrounding soil. All materials shall be stored in a bermed plastic lined storage area with a capacity of 110 percent of the largest container. Absorbent material shall be available on-site for clean up of any spills; and,
- Lime and fertilizer shall be stored on pallets off the ground or on plastic ground covers and covered with plastic or in other such manner as to prevent spillage and washing from rain water or wind into surrounding soil or off-site.

FOOTNOTES

- Estimated time period in days from the start of on-site reclamation construction until the site is permanently fertilized and seeded (long term erosion controls are installed). This is the time from site arrival until demobilization (weather dependent). Temporary stabilization will include mulch and straw bales as outlined above.
- The distance in miles to the nearest source of potential surface water either flowing or ponded including lakes, rivers, and streams (perennial, intermittent or current dry drainages).
- 100% of all disturbed areas will be revegetated prior to leaving the site.

LANDOWNER/CONTACT LIST

SITE NAME/LOCATION	LANDOWNER/CONTACT	SITE NAME/LOCATION	LANDOWNER/CONTACT
WIBAUX COUNTY			
Black Diamond North Mine NE <sup>1/4</sup> SE <sup>1/4</sup> Sec 10, T13N, R60E	Earl Smith Rural Route 198 Wibaux MT 59353 406-795-2554	Whitetail Creek Site W <sup>1/2</sup> E <sup>1/2</sup> Sec 24 T36N, R50E	Mr. Larry Meyers Rural Route 1 Flaxville MT 59222 406-779-3637
North Wibaux Site SE <sup>1/4</sup> NE <sup>1/4</sup> Sec 13, T15N, R59E	Mrs. Lanny Peters 708 1st Avenue South Wibaux MT 59353 406-795-8119	Nay-Butler Site SE <sup>1/4</sup> NE <sup>1/4</sup> Sec 20, T36N, R47E	Tade Inc. Marvin Tade-President Rural Route Scobey MT 59263 406-783-5514
DAWSON COUNTY			
Mulendore Site NE <sup>1/4</sup> SW <sup>1/4</sup> Sec 30, T16N, R57E	Donald O. Mulendore 323 Clough St. Glenive MT 59330 406-365-5314	Seven Sisters NW <sup>1/4</sup> SW <sup>1/4</sup> Sec 21 T21N, R58E	Ed Clemmer Rural Route Crane, MT 59217 406-798-3407
Johnson Hill Site SE <sup>1/4</sup> NE <sup>1/4</sup> Sec 31 T20N, R54E	Lloyd & Kathryn Hosteller 522 Road 524 Bloomfield MT 59315 406-583-7758	Ahren Mine NW <sup>1/4</sup> NW <sup>1/4</sup> Sec 26 T23N, R53E	Rhines Farming Corp Harold Rhines P.O. Box 19 Sidney MT 59270 406-774-3465 or 482-3750
Schmidt Site SW <sup>1/4</sup> NW <sup>1/4</sup> Sec 34, T21N, R54E	Warren Schwartz Box 1002 Wolf Point, MT 59201 406-653-1168	NE <sup>1/4</sup> NE <sup>1/4</sup> Sec 27 T23N, R53E	Tim Bouchard Route 2, Box 2366 Sidney, MT 59270 406-482-4125
SHERIDAN COUNTY			
Antelope I Site SE <sup>1/4</sup> SE <sup>1/4</sup> Sec 16 T34N, R55E	MT. Department of State Lands Attn: Jeff Hagener 1625 11th Avenue Helena MT 59620 406-444-2074	Lanigan Creek Site NW <sup>1/4</sup> SW <sup>1/4</sup> Sec 17 T21N, R59E	Tod V. & Susan L. Gorden Box 4054 St. Paul Route Sidney MT 59270 406-482-2254
Meyer Mine NW <sup>1/4</sup> NE <sup>1/4</sup> Sec 5 T35N, R56E	James Cybulski (Lessee) RR 1 Box 139 Plentywood MT 59254 406-286-5615	Flom Mine (DROPED) NW <sup>1/4</sup> NW <sup>1/4</sup> Sec 6 T23N, R59E LANDOWNER CONSENT WITHDRAWN	Willie & Donna Panasuk Guard Route, Box 134A Sidney MT 59270 406-798-3683
Raymond Mine SW <sup>1/4</sup> NW <sup>1/4</sup> Sec 6 T36N, R55E	Donald Shoal (Contact) 518 Glenwood Plentywood MT 59254 406-765-1475	Bemer Site NE <sup>1/4</sup> SW <sup>1/4</sup> Sec 18 T27N, R56E	Howard & Julie Bemer Box 1590 Poplar MT 59255 406-768-3601
Nikolaisen Site SE <sup>1/4</sup> SW <sup>1/4</sup> Sec 10 T35N, R55E	Julie C. King Stewart 15 Ash Drive Wayburn Sask S4H0R9 Canada 306-842-8141		


# 1993 NORTHEASTERN MT. COAL MAINTENANCE PROJECT

LOCATED IN  
DANIELS, DAWSON, RICHLAND,  
SHERIDAN & WIBAUX COUNTIES, MONTANA

DSL/AMRB 93-M03

PREPARED FOR:

MONTANA DEPARTMENT OF STATE LANDS  
ABANDONED MINE RECLAMATION BUREAU




1993 NORTHEASTERN MT  
COAL MAINTENANCE  
PROJECT AREA

## STATE LOCATION MAP

## MAP SHEET INDEX

DESCRIPTION	SHEET NO.
COVER SHEET	1
BLACK DIAMOND NORTH MINE	2
NORTH WIBAUX MINE	3
MULLENDORE	4
JOHNSON HILL	5
SCHMIDT	6
AHREN MINE	7
SEVEN SISTERS MINE	8
CANYON CREEK MINE	9
FLOM MINE AREA 1 - DROPPED (LANDOWNER CONSENT DENIED)	10
BEMER MINE	11
ANTELOPE II MINE	12
MEYER MINE	13
RAYMOND MINE	14
NIKOLAISEN MINE	15
WHITETAIL CREEK	16
NAY BUTLER MINE	17
PHOTO DESCRIPTION SHEET	18



AREA MAP

SCALE IN MILES  
10 5

## ARCHAEOLOGICAL NOTICE

THERE ARE KNOWN ARCHAEOLOGICAL SITES IN THE VICINITY OF SOME OF THE MAINTENANCE SITES WITHIN THIS BIO PACKAGE

ANY ARCHAEOLOGICAL MATERIALS NEAR THE CONSTRUCTION AREAS WILL BE MARKED BY THE OWNER. AT NO TIME SHALL THESE ARCHAEOLOGICAL MATERIALS BE DISTURBED WITHOUT WRITTEN PERMISSION FROM THE OWNER

## HAZARD NOTICE

MANY POTENTIAL HAZARDS EXIST AT THESE MINE SITES. THE EXTENT OF THESE HAZARDS IS NOT FULLY KNOWN

THE CONTRACTOR, SUBCONTRACTORS, AND THEIR EMPLOYEES WILL COMPLY WITH ALL APPLICABLE LOCAL, STATE, AND FEDERAL SAFETY REGULATIONS IN THE PERFORMANCE OF THE REQUIRED WORK. CONTRACTORS AND OTHER PERSONS WORKING AT THE SITES SHALL BE FULLY RESPONSIBLE FOR APPRAISING THEMSELVES OF ANY HAZARDOUS CONDITIONS WHICH MAY EXIST AND SHALL TAKE WHATEVER STEPS ARE NECESSARY TO INSURE THEIR SAFETY AND THE SAFETY OF OTHERS WHILE PERFORMING THEIR DUTIES.

I HEREBY CERTIFY THAT THE MAINTENANCE WORK SHOWN ON THESE MAPS AND PLANS WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION. I CANNOT ACCOUNT FOR THE ACCURACY OF THE ORIGINAL SITE PLANS AND THE WORK PERFORMED. LIKEWISE THE ENGINEER WHO STAMPED THE ORIGINAL PLANS ASSUMES NO RESPONSIBILITY FOR THE MAINTENANCE WORK ADDITIONS

William C. Maehl  
Montana P.E. No. 5274 PE

ADDITIONAL INFORMATION PERTAINING TO THESE SITES MAY EXIST IN THE DEPARTMENT OF STATE LANDS' FILES OR AT SPECTRUM ENGINEERING'S OFFICE. THIS MATERIAL IS AVAILABLE FOR REVIEW BY ANY INTERESTED PARTY

REDUCED PRINTS ARE APPROX. 1/2 ORIGINAL SCALE

PREPARED BY:

SPECTRUM ENGINEERING  
Mining and Civil Engineers

4th Avenue Plaza  
1413 4th Avenue North  
Billings, Montana 59101




**L. C. Hanson Co.**  
CONSULTING CIVIL SANITARY, MUNICIPAL AND STRUCTURAL ENGINEERS  
HELENA, MONTANA

**BLACK DIAMOND - RECLAMATION PLAN**  
NORTH MINE PLAN AND GENERAL LAYOUT

DRAWN BY	LCH CO
HILDED BY	JH
APPROVED BY	
DATE	5-31-84
REVISION	
SCALE	1" = 50'
SHIFT NO.	5

82-14-04



**UTILITY - LAND OWNERS**

LAND OWNER EARL SMITH  
RURAL ROUTE BOX 198  
WIBAUX, MT 59353  
PHONE (406) 795-2554

OWNER REPRESENTATIVE - DEPT. OF STATE LANDS  
ATTN. JOEL CHAVEZ  
1625 11TH AVE  
HELENA, MT  
PHONE 1-800-437-9708

TRANSMISSION POWER LINE  
UNITED STATES DEPT. OF INTERIOR  
DAWSON COUNTY SUBSTATION  
ATTN MICHAEL FISHER (MON-FRI)  
PHONE (406) 365-4440  
JAMESTOWN DISPATCH (SAT & SUN)  
PHONE 1-800-437-9708

POWER GOLDEN WEST ELECTRIC CO-OP  
WIBAUX, MT  
PHONE (406) 795-2423

TELEPHONE MOUNTAIN BELLS  
BILLINGS, MT  
PHONE (406) 657-3111

**BORROW AREA**

24+50 TO 25+00 CONSTRUCT TRANSITION FROM TYPICAL SECTION TO MATCH EXIST. ROAD. SEE SHT. 4

PROVIDE ELEC. SERVICE TO NEW METER POLE 2' SO OF FENCE COR.

PROX. LOCATION OF THE LAST 1/4 OF THE STA 2500 SET SPIKE

24+90 INSTALL 40LF 12" RCP - SEE SHT. 4

CONSTRUCT DRAIN DITCH

18+00 TO 25+00 RECONSTRUCT COUNTY ROAD W/ GRAVEL SURFACE SEE SHT. 4B5

REMOVE WOOD GUARORAIL

CONTOUR INTERVAL 0 25 50 100 150

GRAPHIC SCALE IN FEET  
ORIGINAL SCALE 1:150

MRS. CHARLES ZIELSDORF  
LAND OWNER W 1/2 SECTION II

ALTERNATE


ALTERNATE A

ALTERNATE B


COUNTY ROAD R/W EAST CONST LIMITS

SWITZER SWITZER SWITZER














**L. C. Hanson Co.**  
CONSULTING CIVIL SANITARY MUNICIPAL AND STRUCTURAL ENGINEERS  
HELENA, MONTANA

CONSULTING, CIVIL, SANITARY, MUNICIPAL AND STRUCTURAL ENGINEERS  
**HELENA, MONTANA**


JOHNSON HILL SITE RECLAMATION PLAN  
GENERAL LAYOUT AND SITE PLAN

## GENERAL LAYOUT AND SITE PLAN

CALC  
 $1^{\circ} = 50'$   
SHEET NO.  
2  
DF  
5  
87-10-06  
PRINTED ON

**AS-BUILT DRAWING  
AND PHOTO INDEX**






## **GENERAL LAYOUT AND SITE PLAN**

GENERAL LAYOUT AND SITE PLAN






**AS-BUILT DRAWING  
AND PHOTO INDEX**



L. C. Hanson Co.

**PAN-TARY MUNICIPAL AND STRUCTURAL ENGINEERS  
HELENA, MONTANA**

SITE PLAN AND GENERAL LAYOUT




## **AS-BUILT DRAWING AND PHOTO INDEX**





CANYON CREEK MINE — RECLAMATION PLAN


SITE PLAN AND GENERAL LAYOUT












(

(

(



L. C. Hanson Co.

SANITARY MUNICIPAL AND STRUCTURAL ENGINEERS  
HELENA, MONTANA

## **MEYER MINE — RECLAMATION PLAN**

## SITE PLAN AND GENERAL LAYOUT

UMLAUFTE

REVISED

1

11 A/E

— 9 —

11

27

1

1

1

1

1


8

AWI

ING

## INDEX






STATE OF MONTANA — DEPARTMENT OF STATE LANDS  
ABANDONED MINE RECLAMATION BUREAU—RECLAMATION DIVISION

**SITE MAP**  
**SITE** Raymond (Nick Lockin Mine)  
**N** **SHERIDAN** COUNTY, MT; TOWNSHIP **37N** RANGE **54E**  
**SECTION(S)** **34** LATITUDE **48° 54.7'** LONGITUDE **104° 34.9'**  
**MAP SCALE: 1"** **.2000** U.S.G.S. QUAD SHEET **Raymond**



±6 miles N. to Canada



Take first right turn

and go 1/2 mile  
to John Becker residence

Gravel Road

Marlins Highway 16 (Paved)

CONSTRUCTION PHOTOS

2.2 miles S. of Farm  
9.3 miles S. of Plentywood

Site	L'	W'	D'
1 <sup>a</sup>	12	12	1
2 <sup>b</sup>	12	12	
3			20' Dia Grain Site
4 <sup>c</sup>	12	12	1
5 <sup>d</sup>	25	25	
6 <sup>e</sup>	±10	±10	

#### Footnotes

- Small concrete blocks present, supposedly site of air shaft.
- Barren circular patch in grassy field. Owner said this hole has been filled.
- Slightly depressed area that owner has filled. Supposedly site of main shaft.
- Coal slackened area supposedly a shaft area, presently filled in.
- Owner claims a sinkhole used to exist here, presently filled in.
- Area is heavily overgrown in brush. Owner claims some sinkholes exist in the area, although none were found. Also next door neighbor's (shown) sewer drain line in this area.

NICKE CAVIN MINE PROPERTY



SE 1/4 Sec. 34, T 27 N R 9 E

#### AS-BUILT DRAWING AND PHOTO INDEX

Date 5/86 Scale 1" = 100' Drawn by

COAL MAINTENANCE  
EXTRA RAYMOND SITE





Geodetic Grid North Based On Magnetic Bear  
Vertical Datum Based On Assumed Elevat  
1000' OO' At C P Ground Control Surveys  
Conducted June 16, 1983 By Montana Depart  
ment of State Land.


Topography Prepared from Hasselblad Camera  
with 1:1000mm. -stage Lens, Aerial Photograph  
#1-900, June 16, 1945 with Tente Correct  
Applied. This Topography Has Not Been  
Field Checked  
Associated Surveys, Inc. 9-11ings, Montana

NU	NORTH	EAST	ELEV
P	5,000 00	10,000 00	1000 00
1	4,982 73	9,516 94	985 94
2	4,221 72	9,511 89	975 00
3	4,242 82	10,261,46	980 56
4	5,093 90	10,261,45	1001 72
5	4,816 92	10,027,11	993 70

LEGE

	TREES	✓	CRISTINA & BURRARD
	DRAINAGE	✓H	BENCHMARK BY LC HENDERSON
	POUND	TC	TOP OF COAL
	SWAMP	BC	BOTTOM OF COAL
	INDEX CONTOUR	ZD	DISTANCE BELOW GROUND
	INTERMEDIATE CONTOUR	TH	TOP OF COAL
	DEPRESSION CONTOUR	BY	BOTTOM OF VALLEY
	BUILDING	CM	CLOSE MATERIAL
	DEPTH OF SUBSIDENCE		
			CONSTRUCTION

#### **CONSTRUCTION PHOTOS**



# L. C. Hanson Co.

CIVIL SANITARY MUNICIPAL AND STRUCTURAL ENGINEERS  
HELENA, MONTANA

**AMOND MINE — RECLAMATION PLAN**  
**SITE PLAN AND GENERAL LAYOUT**

TOTAL PROJECT ESTIMATED QUANTITIES	
ITEM DESCRIPTION	UNIT
VAGE TO REPLACE TOPSOIL	2400 CY
BESIDENCE GRADING	570 CY
BESIDENCE BACKFILL	630 CY
PIPE WATER	
Water Flooding	155 MGAL *
Compaction	35 MGAL *
Dust Control	10 MGAL
PITIZE, SEED B MULCH	
Subsidence Grading Area	2.60 ACRES
Subsidence Backfill	0.20 ACRES
Rock Pile Removal	0.20 ACRES
Approach Removal	0.05 ACRES
Haul Roads (500'L F)	0.45 ACRES
QUANTITIES BASED ON 1/2' OF SUBSIDENCE PIPE VOLUME	

NOTE  
THE AREA OF WHICH THE INFORMATION  
HEREIN CONTAINED IS LOCATED IN THE  
STATE OF CALIFORNIA. THE INFORMATION  
CONTAINED HEREIN WAS DETERMINED FROM A MINE MAP  
WHICH WAS PREPARED BY THE BUREAU OF LAND MANAGEMENT  
AND MAY BE ENLARGED TO MATCH FIELD CONDITIONS.  
THE ACCURACY AND COMPLETENESS OF  
THIS MAP CANNOT BE GUARANTEED; THEREFORE  
THE INFORMATION IT PRESENTED IS NOT AS  
THE INFORMATION AVAILABLE.

**COAL MAINTENANCE**

1. Excavate air shaft (10'x21' area) to a depth of 8 feet to determine if further work is required. (62 cubic yards). If air shaft is already backfilled, then refill bottom 4 feet with adjacent boulders and top 4 feet with dirt. Spread remaining cover soil in low surrounding areas.

Load-haul-dump remaining rock piles scattered throughout the unplowed mine area to a central stockpile as indicated approximately 100-110 cubic yards of rock with an average size of 9 inch meter & maximum size of 18 inches).


COAL MAINTENANCE  
RAYMOND MINE SITE  
SECTION 6 T36N R55E  
RICHLAND COUNTY, MONTANA



L. C. Hanson Co.


CONSULTING, CIVIL, SANITARY, MUNICIPAL AND STRUCTURAL ENGINEERS  
**HELENA MONTANA**

## **NIKOLAISEN MINE**




## **AS-BUILT DRAWING AND PHOTO INDEX**






**WORK DESCRIPTION**

BACKFILL SUBSIDENCE PITS WITH MATERIAL FROM THE BORROW AREA (APPROXIMATELY 10 FT OF BORROW DEPTH). SUBSIDENCE PITS 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27, 28, 29, 30, 31, 32, 33, 34, 35, 36, 37, 38, 39, 40, 41, 42, 43, 44, 45, 46, 47, 48, 49, 50, 51, 52, 53, 54, 55, 56, 57, 58, 59, 60, 61, 62, 63, 64, 65, 66, 67, 68, 69, 70, 71, 72, 73, 74, 75, 76, 77, 78, 79, 80, 81, 82, 83, 84, 85, 86, 87, 88, 89, 90, 91, 92, 93, 94, 95, 96, 97, 98, 99, 100, 101, 102, 103, 104, 105, 106, 107, 108, 109, 110, 111, 112, 113, 114, 115, 116, 117, 118, 119, 120, 121, 122, 123, 124, 125, 126, 127, 128, 129, 130, 131, 132, 133, 134, 135, 136, 137, 138, 139, 140, 141, 142, 143, 144, 145, 146, 147, 148, 149, 150, 151, 152, 153, 154, 155, 156, 157, 158, 159, 160, 161, 162, 163, 164, 165, 166, 167, 168, 169, 170, 171, 172, 173, 174, 175, 176, 177, 178, 179, 180, 181, 182, 183, 184, 185, 186, 187, 188, 189, 190, 191, 192, 193, 194, 195, 196, 197, 198, 199, 200, 201, 202, 203, 204, 205, 206, 207, 208, 209, 210, 211, 212, 213, 214, 215, 216, 217, 218, 219, 220, 221, 222, 223, 224, 225, 226, 227, 228, 229, 230, 231, 232, 233, 234, 235, 236, 237, 238, 239, 240, 241, 242, 243, 244, 245, 246, 247, 248, 249, 250, 251, 252, 253, 254, 255, 256, 257, 258, 259, 260, 261, 262, 263, 264, 265, 266, 267, 268, 269, 270, 271, 272, 273, 274, 275, 276, 277, 278, 279, 280, 281, 282, 283, 284, 285, 286, 287, 288, 289, 290, 291, 292, 293, 294, 295, 296, 297, 298, 299, 300, 301, 302, 303, 304, 305, 306, 307, 308, 309, 310, 311, 312, 313, 314, 315, 316, 317, 318, 319, 320, 321, 322, 323, 324, 325, 326, 327, 328, 329, 330, 331, 332, 333, 334, 335, 336, 337, 338, 339, 340, 341, 342, 343, 344, 345, 346, 347, 348, 349, 350, 351, 352, 353, 354, 355, 356, 357, 358, 359, 360, 361, 362, 363, 364, 365, 366, 367, 368, 369, 370, 371, 372, 373, 374, 375, 376, 377, 378, 379, 380, 381, 382, 383, 384, 385, 386, 387, 388, 389, 390, 391, 392, 393, 394, 395, 396, 397, 398, 399, 400, 401, 402, 403, 404, 405, 406, 407, 408, 409, 410, 411, 412, 413, 414, 415, 416, 417, 418, 419, 420, 421, 422, 423, 424, 425, 426, 427, 428, 429, 430, 431, 432, 433, 434, 435, 436, 437, 438, 439, 440, 441, 442, 443, 444, 445, 446, 447, 448, 449, 450, 451, 452, 453, 454, 455, 456, 457, 458, 459, 460, 461, 462, 463, 464, 465, 466, 467, 468, 469, 470, 471, 472, 473, 474, 475, 476, 477, 478, 479, 480, 481, 482, 483, 484, 485, 486, 487, 488, 489, 490, 491, 492, 493, 494, 495, 496, 497, 498, 499, 500, 501, 502, 503, 504, 505, 506, 507, 508, 509, 510, 511, 512, 513, 514, 515, 516, 517, 518, 519, 520, 521, 522, 523, 524, 525, 526, 527, 528, 529, 530, 531, 532, 533, 534, 535, 536, 537, 538, 539, 540, 541, 542, 543, 544, 545, 546, 547, 548, 549, 550, 551, 552, 553, 554, 555, 556, 557, 558, 559, 560, 561, 562, 563, 564, 565, 566, 567, 568, 569, 570, 571, 572, 573, 574, 575, 576, 577, 578, 579, 580, 581, 582, 583, 584, 585, 586, 587, 588, 589, 589, 590, 591, 592, 593, 594, 595, 596, 597, 598, 599, 600, 601, 602, 603, 604, 605, 606, 607, 608, 609, 610, 611, 612, 613, 614, 615, 616, 617, 618, 619, 620, 621, 622, 623, 624, 625, 626, 627, 628, 629, 630, 631, 632, 633, 634, 635, 636, 637, 638, 639, 640, 641, 642, 643, 644, 645, 646, 647, 648, 649, 650, 651, 652, 653, 654, 655, 656, 657, 658, 659, 660, 661, 662, 663, 664, 665, 666, 667, 668, 669, 669, 670, 671, 672, 673, 674, 675, 676, 677, 678, 679, 679, 680, 681, 682, 683, 684, 685, 686, 687, 688, 689, 689, 690, 691, 692, 693, 694, 695, 696, 697, 698, 699, 699, 700, 701, 702, 703, 704, 705, 706, 707, 708, 709, 709, 710, 711, 712, 713, 714, 715, 716, 717, 718, 719, 719, 720, 721, 722, 723, 724, 725, 726, 727, 728, 729, 729, 730, 731, 732, 733, 734, 735, 736, 737, 738, 739, 739, 740, 741, 742, 743, 744, 745, 746, 747, 748, 749, 749, 750, 751, 752, 753, 754, 755, 756, 757, 758, 759, 759, 760, 761, 762, 763, 764, 765, 766, 767, 768, 769, 769, 770, 771, 772, 773, 774, 775, 776, 777, 778, 779, 779, 780, 781, 782, 783, 784, 785, 786, 787, 788, 789, 789, 790, 791, 792, 793, 794, 795, 796, 797, 798, 799, 799, 800, 801, 802, 803, 804, 805, 806, 807, 808, 809, 809, 810, 811, 812, 813, 814, 815, 816, 817, 818, 819, 819, 820, 821, 822, 823, 824, 825, 826, 827, 828, 829, 829, 830, 831, 832, 833, 834, 835, 836, 837, 838, 839, 839, 840, 841, 842, 843, 844, 845, 846, 847, 848, 849, 849, 850, 851, 852, 853, 854, 855, 856, 857, 858, 859, 859, 860, 861, 862, 863, 864, 865, 866, 867, 868, 869, 869, 870, 871, 872, 873, 874, 875, 876, 877, 878, 879, 879, 880, 881, 882, 883, 884, 885, 886, 887, 888, 889, 889, 890, 891, 892, 893, 894, 895, 896, 897, 898, 899, 899, 900, 901, 902, 903, 904, 905, 906, 907, 908, 909, 909, 910, 911, 912, 913, 914, 915, 916, 917, 918, 919, 919, 920, 921, 922, 923, 924, 925, 926, 927, 928, 929, 929, 930, 931, 932, 933, 934, 935, 936, 937, 938, 939, 939, 940, 941, 942, 943, 944, 945, 946, 947, 948, 949, 949, 950, 951, 952, 953, 954, 955, 956, 957, 958, 959, 959, 960, 961, 962, 963, 964, 965, 966, 967, 968, 969, 969, 970, 971, 972, 973, 974, 975, 976, 977, 978, 979, 979, 980, 981, 982, 983, 984, 985, 986, 987, 988, 989, 989, 990, 991, 992, 993, 994, 995, 996, 997, 998, 999, 999, 1000, 1001, 1002, 1003, 1004, 1005, 1006, 1007, 1008, 1009, 1009, 1010, 1011, 1012, 1013, 1014, 1015, 1016, 1017, 1018, 1019, 1019, 1020, 1021, 1022, 1023, 1024, 1025, 1026, 1027, 1028, 1029, 1029, 1030, 1031, 1032, 1033, 1034, 1035, 1036, 1037, 1038, 1039, 1039, 1040, 1041, 1042, 1043, 1044, 1045, 1046, 1047, 1048, 1049, 1049, 1050, 1051, 1052, 1053, 1054, 1055, 1056, 1057, 1058, 1059, 1059, 1060, 1061, 1062, 1063, 1064, 1065, 1066, 1067, 1068, 1069, 1069, 1070, 1071, 1072, 1073, 1074, 1075, 1076, 1077, 1078, 1079, 1079, 1080, 1081, 1082, 1083, 1084, 1085, 1086, 1087, 1088, 1089, 1089, 1090, 1091, 1092, 1093, 1094, 1095, 1096, 1097, 1097, 1098, 1099, 1099, 1100, 1101, 1102, 1103, 1104, 1105, 1106, 1107, 1108, 1109, 1109, 1110, 1111, 1112, 1113, 1114, 1115, 1116, 1117, 1118, 1119, 1119, 1120, 1121, 1122, 1123, 1124, 1125, 1126, 1127, 1128, 1129, 1129, 1130, 1131, 1132, 1133, 1134, 1135, 1136, 1137, 1138, 1139, 1139, 1140, 1141, 1142, 1143, 1144, 1145, 1146, 1147, 1148, 1149, 1149, 1150, 1151, 1152, 1153, 1154, 1155, 1156, 1157, 1158, 1159, 1159, 1160, 1161, 1162, 1163, 1164, 1165, 1166, 1167, 1168, 1169, 1169, 1170, 1171, 1172, 1173, 1174, 1175, 1176, 1177, 1178, 1179, 1179, 1180, 1181, 1182, 1183, 1184, 1185, 1186, 1187, 1188, 1189, 1189, 1190, 1191, 1192, 1193, 1194, 1195, 1196, 1197, 1197, 1198, 1199, 1199, 1200, 1201, 1202, 1203, 1204, 1205, 1206, 1207, 1208, 1209, 1209, 1210, 1211, 1212, 1213, 1214, 1215, 1216, 1217, 1218, 1219, 1219, 1220, 1221, 1222, 1223, 1224, 1225, 1226, 1227, 1228, 1229, 1229, 1230, 1231, 1232, 1233, 1234, 1235, 1236, 1237, 1238, 1239, 1239, 1240, 1241, 1242, 1243, 1244, 1245, 1246, 1247, 1248, 1249, 1249, 1250, 1251,





# L. C. Hanson Co.

**CONSULTING CIVIL, SANITARY, MUNICIPAL AND STRUCTURAL ENGINEERS**  
**HELENA, MONTANA**

AY - BUTLER MINE - RECLAMATION PLAN

SITE PLAN AND GENERAL LAYOUT

PROJECT NAME : N  
SHEET NUMBER : 1  
DRAWN BY : A R  
L B Peter  
CHECKED BY :  
TO & E,  
APPROVED : G. L. Johnson  
DATE : 1/30/85  
REVISED :  
SCALE : 1" = 50'  
SHEET NO. : 1

## **AS-BUILT DRAWING AND PHOTO INDEX**



## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT PHOTO DESCRIPTIONS

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
------------------------	-------------------	----------------------------

### EQUIPMENT

- |   |          |                                      |
|---|----------|--------------------------------------|
| 1 | 09-10-93 | Cat 416B backhoe with loader.        |
| 2 | 09-10-93 | Ford 370 dump truck with water tank. |
| 3 | 09-10-93 | Bame 3-axle trailer.                 |
| 4 | 09-10-93 | GMC pickup with fuel tank.           |
| 5 | 09-10-93 | Brillion grass seeder.               |
| 6 | 09-10-93 | JD 770 tractor with loader.          |
| 7 | 09-10-93 | Six foot spring tooth.               |
| 8 | 09-10-93 | Seven foot crimper.                  |
| 9 | 09-10-93 | Smith 2-axle trailer.                |

### BLACK DIAMOND NORTH SITE

- |    |          |  |
|----|----------|--|
| 10 | 01-25-93 | Pre-construction of Subsidence Hole A. |
| 11 | 09-10-93 | Subsidence Hole A excavated.           |
| 12 | 09-10-93 | Hole A backfilled and topsoiled.       |
| 13 | 09-11-93 | Hole A finished.                       |
| 14 | 09-09-93 | Pre-construction of Subsidence Hole B. |
| 15 | 09-09-93 | Pre-construction of Subsidence Hole B. |
| 16 | 09-10-93 | Subsidence Hole B excavated.           |
| 17 | 09-10-93 | Filling Hole B with backhoe.           |
| 18 | 09-10-93 | Hole B backfilled and topsoiled.       |
| 19 | 09-11-93 | Hole B and borrow finished.            |
| 20 | 09-10-93 | Borrow area.                           |
| 21 | 09-10-93 | Spring tooth on borrow area.           |
| 22 | 09-10-93 | Borrow area topsoiled.                 |

2010年1月20日 10:00:00 11900.000  
2010年1月20日 10:00:00

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT PHOTO DESCRIPTIONS

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
------------------------	-------------------	----------------------------

### NORTH WIBAUX MINE

23	01-25-93	Pre-construction of subsidence holes.
24	09-11-93	Hole A excavated from bottom.
25	09-11-93	Hole A filled.
26	09-11-93	Crimping of Hole A.
27	09-11-93	Finished site.
28	09-11-93	Pre-construction of Hole B.
29	09-11-93	Hole B excavated.
30	09-11-93	Compaction of Hole B.
31	09-11-93	Borrow area.
32	09-12-93	Coal slack pile and borrow area.
33	09-11-93	Holes A and B complete.

### MULLENDORE SITE

34	04-21-93	Pre-construction of Subsidence Holes 1-13.
35	04-21-93	Pre-construction of Subsidence Holes 1-13.
36	04-21-93	Pre-construction of Subsidence Holes 1-13.
37	04-21-93	Pre-construction of Subsidence Holes 1-13.
38	09-12-93	West side filled and mulched.
39	09-12-93	East side filled and mulched.
40	09-12-93	Borrow area seeded, fertilized, and mulched.

TABLE 7. COMPARISON OF 1960 AND 1961 MEAN PRECIPITATION  
AND TEMPERATURE DATA

	1960	1961	% Change
Mean monthly precipitation (mm)	100.0	100.0	0.0
January	100.0	100.0	0.0
February	100.0	100.0	0.0
March	100.0	100.0	0.0
April	100.0	100.0	0.0
May	100.0	100.0	0.0
June	100.0	100.0	0.0
July	100.0	100.0	0.0
August	100.0	100.0	0.0
September	100.0	100.0	0.0
October	100.0	100.0	0.0
November	100.0	100.0	0.0
December	100.0	100.0	0.0
Total annual precipitation (mm)	1200.0	1200.0	0.0
Mean monthly temperature (°C)	10.0	10.0	0.0
January	10.0	10.0	0.0
February	10.0	10.0	0.0
March	10.0	10.0	0.0
April	10.0	10.0	0.0
May	10.0	10.0	0.0
June	10.0	10.0	0.0
July	10.0	10.0	0.0
August	10.0	10.0	0.0
September	10.0	10.0	0.0
October	10.0	10.0	0.0
November	10.0	10.0	0.0
December	10.0	10.0	0.0
Total annual temperature (°C)	10.0	10.0	0.0

	1960	1961	% Change
Mean monthly precipitation (mm)	100.0	100.0	0.0
January	100.0	100.0	0.0
February	100.0	100.0	0.0
March	100.0	100.0	0.0
April	100.0	100.0	0.0
May	100.0	100.0	0.0
June	100.0	100.0	0.0
July	100.0	100.0	0.0
August	100.0	100.0	0.0
September	100.0	100.0	0.0
October	100.0	100.0	0.0
November	100.0	100.0	0.0
December	100.0	100.0	0.0
Total annual precipitation (mm)	1200.0	1200.0	0.0
Mean monthly temperature (°C)	10.0	10.0	0.0
January	10.0	10.0	0.0
February	10.0	10.0	0.0
March	10.0	10.0	0.0
April	10.0	10.0	0.0
May	10.0	10.0	0.0
June	10.0	10.0	0.0
July	10.0	10.0	0.0
August	10.0	10.0	0.0
September	10.0	10.0	0.0
October	10.0	10.0	0.0
November	10.0	10.0	0.0
December	10.0	10.0	0.0
Total annual temperature (°C)	10.0	10.0	0.0

## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT PHOTO DESCRIPTIONS

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
JOHNSON HILL SITE		
41	09-12-93	Pre-construction of one of the erosional channels.
42	09-13-93	Repairing erosional channels.
43	09-16-93	Crimped hay on erosion channel.
44	09-16-93	Erosional channels complete.
45	01-25-93	Aerial view of coal slack area.
46	09-13-93	Load of bag lime.
47	09-14-93	Sack of lime.
48	09-13-93	Spreading lime on Coal Slack Area #1.
49	09-14-93	Working in lime on #2 Coal Pile.
50	09-15-93	Topsoil at Coal Pile #2.
51	09-13-93	Topsoil being laid on Coal Slack Pile #1.
52	09-16-93	Fertilizing Coal Slack Pile #1.
53	09-16-93	Coal Slack Pile #2 ready for seeding, fertilizing, and mulching.
54	09-16-93	Seeding Coal Pile #1.
55	09-16-93	Close-up of drill seeded rows.
56	09-16-93	Coal Slack Pile #2 completed.
57	09-15-93	Loading topsoil at borrow area.
58	09-16-93	Borrow area ready for seeding, fertilizing, and mulching.
59	09-16-93	Borrow area after reclamation completed.
SCHMIDT SITE		
60	01-25-93	Pre-construction view of air shaft subsidence.
61	09-17-93	Air shaft filled in.
62	09-17-93	Site revegetated.



## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT PHOTO DESCRIPTIONS

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
------------------------	-------------------	----------------------------

### AHREN SITE

63	09-17-93	Pre-construction of Subsidence Holes A & B.
64	09-17-93	Pre-construction of Subsidence Holes A & B.
65	09-17-93	Subsidence Holes A & B filled in.
66	09-17-93	Subsidence Hole A & B being crimped.
67	09-17-93	Subsidence Hole A & B being crimped.
68	09-17-93	Pre-construction of Subsidence Holes A & B.
69	09-17-93	Subsidence Hole C filled in.
70	09-17-93	Subsidence Hole C being crimped.

### SEVEN SISTERS SITE

71	09-17-93	Pre-construction of opening.
72	09-18-93	Excavation of collapsed roof.
73	09-18-93	Excavation of collapsed roof.
74	09-18-93	Collapsed opening backfilled with borrow.
75	09-18-93	Collapsed opening backfilled with borrow.
76	09-20-93	Drill seeding coal slack area.
77	09-20-93	Borrow area and collapse area with mulch.
78	09-18-93	152½ yds out of borrow area.
79	09-20-93	Borrow area with mulch.
80	09-20-93	Crimping borrow area.

### CANYON CREEK SITE

81	09-18-93	Pre-construction of site.
82	01-25-93	Pre-construction of site.



## 1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT PHOTO DESCRIPTIONS

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
83	09-18-93	Pre-construction of site.
84	09-20-93	Excavation of subsidence.
85	09-20-93	Excavation of subsidence.
86	09-21-93	Compaction of subsidence.
87	09-21-93	Subsidence filled.
88	09-21-93	Seeding subsidence area.
89	09-21-93	Subsidence area completed.
90	09-21-93	Borrow area.
91	09-21-93	Borrow area completed.

### BEMER SITE

92	09-19-93	Pre-construction of adit opening.
93	09-19-93	Pre-construction of adit opening.
94	09-21-93	Excavation of adit.
95	09-21-93	Excavation of adit.
96	09-22-93	Adit backfilled and revegetated.
97	09-22-93	Adit backfilled and revegetated.

### ANTELOPE II SITE

98	09-22-93	Pre-construction of erosional channels.
99	09-22-93	Erosion channels filled in.
100	09-23-93	Excavation of diversion ditch.
101	09-23-93	Revegetation complete at site.



**1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT  
PHOTO DESCRIPTIONS**

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
MEYER SITE		
102	01-25-93	Aerial view of subsidence hole.
103	01-25-93	Pre-construction of subsidence hole.
104	09-23-93	Subsidence backfilled and revegetated.

NEW RAYMOND SITE (NICKLOCKIN)

105	09-22-93	Pre-construction of subsidence hole (4' x 4' x 2' deep).
106	09-22-93	Post-construction view (no reveg in plowed field per landowner).

RAYMOND SITE

107	09-25-93	Pre-construction of extra air shaft.
108	09-25-93	Excavation of extra air shaft.
109	09-25-93	Excavated air shaft prior to backfilling.
110	09-25-93	Excavation of assumed air shaft (per landowner).
111	04-21-93	Pre-construction of scattered boulders.
112	09-25-93	Piled 95 cy of boulders off of hay field.

NIKOLAISEN SITE

113	01-26-93	Pre-construction view of coal slack piles.
114	09-23-93	Pre-construction of coal slack piles.
115	09-23-93	Pre-construction of coal slack piles.
116	09-24-93	Coal slack pile revegetated.
117	09-24-93	Borrow area revegetated.



**1993 NORTHEASTERN MT COAL MAINTENANCE PROJECT  
PHOTO DESCRIPTIONS**

<u>ASSIGNED NUMBER</u>	<u>DATE TAKEN</u>	<u>SUBJECT OR COMMENTS</u>
WHITETAIL CREEK SITE		
118	01-25-93	Preconstruction aerial view of subsidence hole.
119	09-24-93	Pre-construction of subsidence hole.
120	09-26-93	Laying down straw bales.
121	09-26-93	Filling subsidence from borrow area.
122	09-26-93	Subsidence and borrow area ready for revegetation.
123	09-26-93	Crimping reclaimed area.
NAY-BUTLER SITE		
124	09-24-93	Pre-construction of Subsidence Hole A.
125	09-26-93	Borrow area and Trench A backfilled.
126	09-26-93	Borrow area and Trench A revegetated.
127	09-24-93	Pre-construction of Subsidence Hole B.
128	09-26-93	Subsidence Hole B backfilled.
129	09-26-93	Hole B revegetated.
130	09-26-93	Hole B revegetated.
131	09-26-93	Pre-construction of Subsidence Hole C.
132	09-26-93	Subsidence Hole C backfilled.
133	09-26-93	Pre-construction of extra subsidence hole.
134	09-26-93	Excavation of extra subsidence hole.
135	09-26-93	Excavation of extra subsidence hole.
136	09-26-93	View of #2 borrow area.
137	09-26-93	Entire area revegetation complete.



# EQUIPMENT



1



2



3



**1993 NORTHEASTERN  
MONTANA COAL  
MAINTENANCE PROJECT**



10




12



**BLACK DIAMOND  
NORTH MINE SITE  
T13N, R60E, SEC. 10  
WIBAUX COUNTY**

11






14



16




13



15




18



20



17



19



22

NORTH WIBAUX SITE  
T15N, R59E, SEC. 13  
SEINE  
WIBAUX COUNTY

HELICOPTER TRIP  
JANUARY 25/26, 1993  
JOEL CHAVEZ/  
BILL MAEHL



21

**NORTH WIBAUX  
T15N, R59, SEC. 13  
WIBAUX COUNTY**

23



25



24





27



29




26



28



31



32



30




33

MULLENDORE SITE  
T16N, R57E, SEC. 30  
DAWSON COUNTY



40



38



39



37



JOHNSON HILL SITE  
T20N, R54E, SEC. 31  
DAWSON COUNTY



41





43



42








53



55




52



54



57



59



56



58

60



62



SCHMIDT SITE  
T21N, R54E, SEC. 34  
DAWSON COUNTY


61




AHREN MINE SITE  
T23N, R53E, SEC. 26 & 27  
RICHLAND COUNTY



69



67



89



66



Roll 11

**1993 NORTHEASTERN MT COAL**

**MAINTENANCE PROJECT**

DSL-AMRB 93-M03

Before, during and after construction photographs.

Photo descriptions are found in the final report.

Construction period: 9/9/93-9/26/93

Roll 11

Page 14

**1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT**

DSL-AMRB 93-M03

Before, during and after construction photographs.

Photo descriptions are found in the final report.

Construction period: 9/9/93-9/26/93

70



**SEVEN SISTERS MINE  
T21N, R58E, SEC. 21  
RICHLAND COUNTY**




71



73




72




75



77



74



76



1993 NORTHEASTERN MT COAL

MAINTENANCE PROJECT

DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93



**CANYON CREEK MINE  
T21N, R59E, SEC. 17  
RICHLAND COUNTY**

81



83




82





85



87



84



86

91



89



90



88



94



92



93




BEMER MINE SITE  
T27N, R56E, SEC. 18  
RICHLAND COUNTY




96

**1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT**  
DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93



95




97

**ANTELOPE II MINE  
T34N, R55E, SEC. 16  
SHERIDAN COUNTY**



98



100



99

MEYER MINE SITE  
T35N, R58E, SEC. 5  
NE<sup>1</sup>/<sub>4</sub>  
SHERIDAN COUNTY


HELICOPTER TRIP  
JANUARY 25/26, 1993  
JOEL CHAVEZ/  
BILL MAEHL

ROLL IV #14

1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT  
DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93

101



**MEYER MINE SITE  
T35N, R58E, SEC. 5  
SHERIDAN COUNTY**

102



104



103



**NEW RAYMOND SITE  
(NICKLOCKIN)  
T37N, R54E, SEC. 34  
SHERIDAN COUNTY**


*H & J 11/02*



**RAYMOND MINE SITE  
T36N, R55E, SEC. 6  
SHERIDAN COUNTY**



107




109



108



111



112



110




**NIKOLAISEN MINE SITE  
T35N, R55E, SEC. 10  
SHERIDAN COUNTY**

113




115



114






117

WHITETAIL CREEK SITE  
T36N, R50E, SEC. 24  
SE $\frac{1}{4}$   
DANIELS COUNTY

HELICOPTER TRIP  
JANUARY 25/26, 1993  
JOEL CHAVEZ/  
BILL MAEHL




**WHITETAIL CREEK SITE  
T36N, R50E, SEC. 24  
DANIELS COUNTY**



118



120



119

1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT

DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93


122




121



123




126





124




125



NAY-BUTLER MINE SITE  
T36N, R47E, SEC. 20  
DANIELS COUNTY



132



134




131



133





1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT

DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93

1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT

DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93

1993 NORTHEASTERN MT COAL  
MAINTENANCE PROJECT

DSL-AMRB 93-M03

Before, during and after construction photographs.  
Photo descriptions are found in the final report.  
Construction period: 9/9/93-9/26/93



